

2nd Final

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

005-20-000094

B.B. Umesh

EMB

"SECOND AND FINAL BILL"

Name of Work:Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

PRE-MEASUREMENT SHEETS

"SECOND AND FINAL BILL"

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas

Measurement Sheet

Second and Final Bill

Item No:	2									
Item Name:	KSRRB300 - Excavation for road, drains and similar works ,KSRRB300-1 : Earthwork excavation by manual means in ordinary soil involving as average horizontal throw upto 2 mtrs and an average lifts upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications with all lead and lift and as per the direction of Engineer in-charge.									
Premeasurement recorded on:										
SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	cross road 1									
	0.00	450.00	1	450.00	0.50	0.50	0.50	0.55	123.75	
	cross road 2									
	0.00	363.00	1	363.00	0.50	0.50	0.50	0.60	108.90	
	FOR SSM CULVERT									
	Sri Krishna Garden Main road RHS									
	0.00	6.20	1	6.20	1.80	1.80	1.80	1.20	13.39	
	Kattigenahalli 2nd main road									
	0.00	6.90	1	6.90	1.80	1.80	1.80	1.10	13.66	
	Kattigenahalli 3rd main road									
	0.00	11.00	1	11.00	1.80	1.80	1.80	1.10	21.78	
	Total Qty Work Done								281.48	Cum
	Qty Payable in this bill								281.48	Cum
	Qty Paid in 1st Bill								1058.05	Cum
	Total Qty								1339.54	Cum
	Qty Payable in 2nd Bill								281.48	Cum
	Qty upto 125%								264.80	Cum
	Qty Above 125%								16.69	Cum

Contractor Representative

Consultant Representative

Asst. Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕರ
ಬಾಹ್ಯಾಕಾರ್ಯನಿರ್ವಾಹಕರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:	4									
Item Name:	KSRB M2100-10 : Providing and laying plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89 cum and fine aggretges @ 0.46cum, in foundation machanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labours, HOM curing, from works, scffolding and centering complete as per specifications.(P.No- 222, I.No-27.18)									
Premeasurement recorded on:										
SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
				(m)	(m)	(m)	(m)	(m)		
FOR SSM CULVERT										
Sri Krishna Garden Main road RHS										
	0.00	6.20	1	6.20	1.80	1.80	1.80	0.15	1.67	} c&f 20 17/2/20
Kattigenahalli 2nd main road									1.86	
	0.00	6.90	1	6.90	1.80	1.80	1.80	0.15		
Kattigenahalli 3rd main road										
	0.00	11.00	1	11.00	1.80	1.80	1.80	0.15	2.97	
Total Qty Work Done									6.51	Cum
Qty Payable in this bill									6.51	Cum
Qty Paid in 1st Bill									8.42	Cum
Total Qty									14.93	Cum
Qty Payable in 2nd Bill									6.51	Cum

Contractor Representative

Consultant Representative

Asst Engineer

Asst. Executive Engineer

ಮಹಾನಗರ ಪಾಲಿಕೆ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ

ಬೆಂಗಳೂರು, ದಿನಾಂಕ-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No: **5**

Item Name: KSRB 5.2-3: Providing and constructing granite / trap / baslt size stone masonry in foundation with cement mortar , stone hammered dressed in course not less than 20 cms high, bond stones at 2m. Apart in each course including cost materials , labours , curing complete as per specifications. KBS-5.1.13 , cement mortar 1:6 KBS-5.1.13 (P.No-25, I.No-5.6).

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	FOR SSM CULVERT WALL									
	Sri Krishna Garden Main road RHS									C/P
	0.00	6.20	2	6.20	0.45	0.45	0.45	0.76	4.24	
	Kattigenahalli 2nd main road									
	0.00	6.90	2	6.90	0.45	0.45	0.45	0.68	4.22	
	Kattigenahalli 3rd main road									
	0.00	11.00	2	11.00	0.45	0.45	0.45	0.80	7.92	
	Total Qty Work Done								16.38	Sqm
	Qty Payable in this bill								16.38	Sqm
	Qty Paid in 1st Bill								22.46	Cum
	Total Qty								38.85	Cum
	Qty Payable in 2nd Bill								16.38	Cum

Contractor Representative

Asst Engineer

Consultant Representative

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಕ್ಷಕರು
ಪ್ರಾಚೀನಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಸಿ. ರೋಡ್-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No: **6**

Item Name:

KSRB 4-1.6: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC at 240kgs, with 20mm and down size granite metal coarse aggregates at 0.878 cum and fine aggregates at 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted in foundation, plinth and cills, including cost of materials, labours, HOM curing complete as per specifications. specifications No. KBS 4.1,4.2.(P.No-13, I.No4.6)

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	FOR SSM CULVERT coping									
	Sri Krishna Garden Main road RHS									
	0.00	6.20	2	6.20	0.45	0.45	0.45	0.125	0.70	
	Kattigenahalli 2nd main road									
	0.00	6.90	2	6.90	0.45	0.45	0.45	0.125	0.78	
	Kattigenahalli 3rd main road									
	0.00	11.00	2	11.00	0.45	0.45	0.45	0.125	1.24	
	FOR SSM CULVERT vent									
	Sri Krishna Garden Main road RHS									
	0.00	6.20	1	6.20	0.60	0.60	0.60	0.15	0.56	
	Kattigenahalli 2nd main road									
	0.00	6.90	1	6.90	0.60	0.60	0.60	0.15	0.62	
	Kattigenahalli 3rd main road									
	0.00	11.00	1	11.00	0.60	0.60	0.60	0.15	0.99	
	Total Qty Work Done								4.88	Cum
	Qty Payable in this bill								4.88	Cum
	Qty Paid in 1st Bill								458.36	Cum
	Total Qty								463.24	Cum
	Qty Payable in 2nd Bill								4.88	Cum

Contractor Representative

Consultant Representative

Asst Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಕಾರಿಗಳು
ಬ್ಯಾಟಲಿಯನ್‌ನಲ್ಲಿ ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ
ಪ್ರತಿಭಟನೆ, ದಿನಾಂಕ-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:

10

KSRRB M300-14: Excavation for roadwork in soil with hydraulic excavation of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirement of lines, grades and cross section, and transporting to the embankment location to a lead of 1 km and complete as per specifications with all lead and lift and as per the direction of Engineer in-

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Palanahalli 25th cross road										
	0.00	30.00	1	30.00	14.45	8.00	11.23	0.40	134.70	
	30.00	50.00	1	20.00	8.00	9.60	8.80	0.40	70.40	
	50.00	80.00	1	30.00	9.60	8.80	9.20	0.40	110.40	
	80.00	110.00	1	30.00	8.80	8.80	8.80	0.40	105.60	
	110.00	122.50	1	12.50	8.80	10.60	9.70	0.40	48.50	
	122.50	152.50	1	30.00	10.60	12.20	11.40	0.40	136.80	
	152.50	159.10	1	6.60	12.20	12.40	12.30	0.40	32.47	
	159.10	165.80	1	6.70	12.40	11.30	11.85	0.40	31.76	
	165.80	174.50	1	8.70	11.30	12.60	11.95	0.40	41.59	
	174.50	190.90	1	16.40	12.60	9.00	10.80	0.40	70.85	
	190.90	199.30	1	8.40	9.00	11.00	10.00	0.40	33.60	
	199.30	229.30	1	30.00	15.45	8.30	11.88	0.40	142.50	
	229.30	247.30	1	18.00	8.30	9.20	8.75	0.40	63.00	
	247.30	277.30	1	30.00	9.20	6.30	7.75	0.40	93.00	
	277.30	307.30	1	30.00	6.30	8.30	7.30	0.40	87.60	
	307.30	337.30	1	30.00	8.30	8.60	8.45	0.40	101.40	
	337.30	367.30	1	30.00	8.60	8.20	8.40	0.40	100.80	
	367.30	397.30	1	30.00	8.20	8.00	8.10	0.40	97.20	
	397.30	427.30	1	30.00	8.00	8.40	8.20	0.40	98.40	
	427.30	457.30	1	30.00	8.40	8.20	8.30	0.40	99.60	
	457.30	487.30	1	30.00	8.20	8.00	8.10	0.40	97.20	
	487.30	517.30	1	30.00	8.00	8.00	8.00	0.40	96.00	
	517.30	536.30	1	19.00	16.45	8.20	12.33	0.40	93.67	
Bhagath enclave 2nd cross										
	0.00	30.00	1	30.00	7.00	6.60	6.80	0.35	71.40	
	30.00	60.00	1	30.00	6.60	6.40	6.50	0.35	68.25	
	60.00	89.00	1	29.00	6.40	6.30	6.35	0.35	64.45	
Cross Road A										
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.35	68.78	
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.35	65.63	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.35	63.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.35	63.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.35	66.15	

2517.69

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.35	66.15	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.35	45.50	
	Cross Road B									
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.35	68.78	
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.35	65.63	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.35	63.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.35	63.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.35	66.15	
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.35	66.15	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.35	45.50	
	Shivashankar layout 3rd main									
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.35	32.03	
	30.00	60.00	1	30.00	3.10	3.00	3.05	0.35	32.03	
	60.00	90.00	1	30.00	3.00	3.00	3.00	0.35	31.50	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.35	31.50	
	120.00	150.00	1	30.00	3.00	3.10	3.05	0.35	32.03	
	150.00	171.40	1	21.40	3.10	3.00	3.05	0.35	22.84	
	Shivashankar layout 2nd main									
	0.00	30.00	1	30.00	7.00	7.25	7.13	0.35	74.81	
	30.00	60.00	1	30.00	7.25	6.80	7.03	0.35	73.76	
	60.00	90.00	1	30.00	6.80	7.20	7.00	0.35	73.50	
	90.00	120.00	1	30.00	7.20	7.30	7.25	0.35	76.13	
	120.00	150.00	1	30.00	7.30	7.10	7.20	0.35	75.60	
	150.00	171.60	1	21.60	7.10	6.60	6.85	0.35	51.79	
	Shivashankar layout cross road									
	0.00	30.00	1	30.00	5.70	5.50	5.60	0.35	58.80	
	30.00	33.00	1	3.00	5.50	5.50	5.50	0.35	5.78	
	Shivashankar layout 4th main									
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.35	32.03	
	30.00	60.00	1	30.00	3.10	3.10	3.10	0.35	32.55	
	60.00	90.00	1	30.00	3.10	3.00	3.05	0.35	32.03	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.35	31.50	
	120.00	150.00	1	30.00	3.10	3.00	3.05	0.35	32.03	
	150.00	170.00	1	20.00	3.00	3.00	3.00	0.35	21.00	
	Total Qty Work Done								3920.74	Cum
	Qty Payable in this bill								3920.74	Cum
	Qty Paid in 1st Bill								6382.27	Cum
	Total Qty								10303.01	Cum
	Qty Payable in 2nd Bill								3920.74	Cum

Contractor Representative

Asst. Engineer

Consultant Representative

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಜಿಲ್ಲಾಪಂಚಾಯತನದ ಉಪ ನಿರ್ದೇಶಕರು
ಬಿ.ಬಿ.ಎಂ.ಸಿ., ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No: 11

Item Name:

Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed materials to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications with all lead and lift and as per direction of Engineer In-charge

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Palanahalli 25th cross road									
	0.00	30.00	1	30.00	14.45	8.00	11.23	0.180	60.62	
	30.00	50.00	1	20.00	8.00	9.60	8.80	0.180	31.68	
	50.00	80.00	1	30.00	9.60	8.80	9.20	0.180	49.68	
	80.00	110.00	1	30.00	8.80	8.80	8.80	0.180	47.52	
	110.00	122.50	1	12.50	8.80	10.60	9.70	0.180	21.83	
	122.50	152.50	1	30.00	10.60	12.20	11.40	0.180	61.56	
	152.50	159.10	1	6.60	12.20	12.40	12.30	0.180	14.61	
	159.10	165.80	1	6.70	12.40	11.30	11.85	0.180	14.29	
	165.80	174.50	1	8.70	11.30	12.60	11.95	0.180	18.71	
	174.50	190.90	1	16.40	12.60	9.00	10.80	0.180	31.88	
	190.90	199.30	1	8.40	9.00	11.00	10.00	0.180	15.12	
	199.30	229.30	1	30.00	11.00	8.30	9.65	0.180	52.11	
	229.30	247.30	1	18.00	8.30	9.20	8.75	0.180	28.35	
	247.30	277.30	1	30.00	9.20	6.30	7.75	0.180	41.85	
	277.30	307.30	1	30.00	6.30	8.30	7.30	0.180	39.42	
	307.30	337.30	1	30.00	8.30	8.60	8.45	0.180	45.63	
	337.30	367.30	1	30.00	8.60	8.20	8.40	0.180	45.36	
	367.30	397.30	1	30.00	8.20	8.00	8.10	0.180	43.74	
	397.30	427.30	1	30.00	8.00	8.40	8.20	0.180	44.28	
	427.30	457.30	1	30.00	8.40	8.20	8.30	0.180	44.82	
	457.30	487.30	1	30.00	8.20	8.00	8.10	0.180	43.74	
	487.30	517.30	1	30.00	8.00	8.00	8.00	0.180	43.20	
	517.30	536.30	1	19.00	8.00	8.20	8.10	0.180	27.70	
	Bhagath enclave 2nd cross									
	0.00	30.00	1	30.00	7.00	6.60	6.80	0.150	30.60	
	30.00	60.00	1	30.00	6.60	6.40	6.50	0.150	29.25	
	60.00	89.00	1	29.00	6.40	6.30	6.35	0.150	27.62	

955.13

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:

12

Item Name:

KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. with all lead and lift and as per direction of


Premeasurement recorded on:


SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Palanahalli 25th cross road									
	0.00	30.00	1	30.00	14.45	8.00	11.23	0.225	75.77	cfrc 25/20 25/

1490.34

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.225	42.53	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.225	29.25	
Cross Road B										
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.225	44.21	
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.225	42.19	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.225	40.50	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.225	40.50	
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.225	42.53	
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.225	42.53	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.225	29.25	
Shivashankar layout 3rd main										
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.225	20.59	
	30.00	60.00	1	30.00	3.10	3.00	3.05	0.225	20.59	
	60.00	90.00	1	30.00	3.00	3.00	3.00	0.225	20.25	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.225	20.25	
	120.00	150.00	1	30.00	3.00	3.10	3.05	0.225	20.59	
	150.00	171.40	1	21.40	3.10	3.00	3.05	0.225	14.69	
Shivashankar layout 2nd main										
	0.00	30.00	1	30.00	7.00	7.25	7.13	0.225	48.09	
	30.00	60.00	1	30.00	7.25	6.80	7.03	0.225	47.42	
	60.00	90.00	1	30.00	6.80	7.20	7.00	0.225	47.25	
	90.00	120.00	1	30.00	7.20	7.30	7.25	0.225	48.94	
	120.00	150.00	1	30.00	7.30	7.10	7.20	0.225	48.60	
	150.00	171.60	1	21.60	7.10	6.60	6.85	0.225	33.29	
Shivashankar layout cross road										
	0.00	30.00	1	30.00	5.70	5.50	5.60	0.225	37.80	
	30.00	33.00	1	3.00	5.50	5.50	5.50	0.225	3.71	
Shivashankar layout 4th main										
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.225	20.59	
	30.00	60.00	1	30.00	3.10	3.10	3.10	0.225	20.93	
	60.00	90.00	1	30.00	3.10	3.00	3.05	0.225	20.59	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.225	20.25	
	120.00	150.00	1	30.00	3.10	3.00	3.05	0.225	20.59	
	150.00	170.00	1	20.00	3.00	3.00	3.00	0.225	13.50	
	Total Qty Work Done								2342.30	Cum
	Qty Payable in this bill								2342.30	Cum
	Qty Paid in 1st Bill								4859.82	Cum
	Total Qty								7202.12	Cum
	Qty Payable in 2nd Bill								2342.30	Cum


Contractor Representative


Asst Engineer


Consultant Representative


Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂತರರು
ಬ್ಯಾಟರಿಯನಮರ ಉಪ ವಿಭಾಗ
ಛ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24

ಯಂತ್ರವರು
ಸ ವಿಭಾಗ
ಕೆಳಕುರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No: **13**

Item Name:

KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and sparying primer at the rte of 0.60 kg /sqm using mechanical means complete as per specifications with all lead and lift and as per the direction of Engineer in-charge

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Palanahalli 25th cross road									
	0.00	30.00	1	30.00	7.50	7.50	7.50		225.00	
	30.00	50.00	1	20.00	7.50	7.50	7.50		150.00	
	50.00	80.00	1	30.00	7.50	7.50	7.50		225.00	
	80.00	110.00	1	30.00	7.50	7.50	7.50		225.00	
	110.00	122.50	1	12.50	7.50	7.50	7.50		93.75	
	122.50	152.50	1	30.00	7.50	7.50	7.50		225.00	
	152.50	159.10	1	6.60	7.50	7.50	7.50		49.50	
	159.10	165.80	1	6.70	7.50	7.50	7.50		50.25	
	165.80	174.50	1	8.70	7.50	7.50	7.50		65.25	
	174.50	190.90	1	16.40	7.50	7.50	7.50		123.00	
	190.90	199.30	1	8.40	7.50	7.50	7.50		63.00	
	199.30	229.30	1	30.00	7.50	7.50	7.50		225.00	
	229.30	247.30	1	18.00	7.50	7.50	7.50		135.00	
	247.30	277.30	1	30.00	7.50	7.50	7.50		225.00	
	277.30	307.30	1	30.00	7.50	7.50	7.50		225.00	
	307.30	337.30	1	30.00	7.50	7.50	7.50		225.00	
	337.30	367.30	1	30.00	7.50	7.50	7.50		225.00	
	367.30	397.30	1	30.00	7.50	7.50	7.50		225.00	
	397.30	427.30	1	30.00	7.50	7.50	7.50		225.00	
	427.30	457.30	1	30.00	7.50	7.50	7.50		225.00	
	457.30	487.30	1	30.00	7.50	7.50	7.50		225.00	
	487.30	517.30	1	30.00	7.50	7.50	7.50		225.00	
	517.30	536.30	1	19.00	7.50	7.50	7.50		142.50	
	Bhagath enclave 2nd cross									
	0.00	30.00	1	30.00	7.00	6.60	6.80		204.00	
	30.00	60.00	1	30.00	6.60	6.40	6.50		195.00	
	60.00	89.00	1	29.00	6.40	6.30	6.35		184.15	
	Bindu layout cross road 1									
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	
	30.00	60.00	1	30.00	6.00	6.00	6.00		180.00	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	97.00	1	7.00	6.00	5.10	5.55		38.85	

5184.25

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Bindu layout cross road 2									
	0.00	30.00	1	30.00	5.00	5.60	5.30		159.00	
	30.00	60.00	1	30.00	5.60	5.50	5.55		166.50	
	60.00	90.00	1	30.00	5.50	5.30	5.40		162.00	
	90.00	95.50	1	5.50	5.30	5.50	5.40		29.70	
	Bindu layout cross road 3									
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	
	30.00	60.00	1	30.00	6.00	5.80	5.90		177.00	
	60.00	67.00	1	7.00	5.80	5.30	5.55		38.85	
	Bindu layout cross road A									
	0.00	30.00	1	30.00	4.50	4.50	4.50		135.00	
	30.00	60.00	1	30.00	4.50	4.50	4.50		135.00	
	60.00	90.00	1	30.00	4.50	4.50	4.50		135.00	
	90.00	104.00	1	14.00	4.50	4.50	4.50		63.00	
	Kattigenahalli main road towards 2nd main road									
	0.00	30.00	1	30.00	6.20	5.30	5.75		172.50	
	30.00	60.00	1	30.00	5.30	5.55	5.43		162.75	
	60.00	80.00	1	20.00	5.10	7.10	6.10		122.00	
	80.00	98.00	1	18.00	9.50	11.00	10.25		184.50	
	98.00	120.00	1	22.00	11.00	6.40	8.70		191.40	
	120.00	150.00	1	30.00	5.70	5.30	5.50		165.00	
	150.00	180.00	1	30.00	5.30	7.50	6.40		192.00	
	180.00	210.00	1	30.00	7.70	5.50	6.60		198.00	
	210.00	240.00	1	30.00	5.50	8.80	7.15		214.50	
	240.00	250.00	1	10.00	8.80	7.20	8.00		80.00	
	250.00	280.00	1	30.00	7.20	6.60	6.90		207.00	
	280.00	310.00	1	30.00	6.60	6.00	6.30		189.00	
	310.00	330.00	1	20.00	6.00	8.20	7.10		142.00	
	330.00	336.00	1	6.00	8.20	10.00	9.10		54.60	
	Kattigenahalli 2nd main road									
	0.00	30.00	1	30.00	5.20	4.40	4.80		144.00	
	30.00	60.00	1	30.00	4.40	4.40	4.40		132.00	
	60.00	90.00	1	30.00	4.40	4.50	4.45		133.50	
	90.00	120.00	1	30.00	4.50	4.70	4.60		138.00	
	120.00	134.00	1	14.00	4.70	5.80	5.25		73.50	
	134.00	164.00	1	30.00	5.80	6.70	6.25		187.50	
	164.00	194.00	1	30.00	6.70	6.60	6.65		199.50	
	194.00	224.00	1	30.00	6.60	6.30	6.45		193.50	
	224.00	254.00	1	30.00	6.30	6.40	6.35		190.50	
	254.00	284.00	1	30.00	6.40	6.00	6.20		186.00	
	284.00	314.00	1	30.00	6.00	7.00	6.50		195.00	
	314.00	344.00	1	30.00	7.00	6.50	6.75		202.50	
	344.00	374.00	1	30.00	6.50	6.50	6.50		195.00	
	374.00	404.00	1	30.00	6.50	7.00	6.75		202.50	
	404.00	409.40	1	5.40	7.00	7.50	7.25		39.15	

6068.45

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Kattigenahalli Cross road 1										
	0.00	30.00	1	30.00	4.00	3.90	3.95		118.50	
	30.00	60.00	1	30.00	3.90	4.30	4.10		123.00	
	60.00	90.00	1	30.00	4.30	4.50	4.40		132.00	
	90.00	120.00	1	30.00	4.50	4.20	4.35		130.50	
	120.00	124.40	1	4.40	4.20	4.20	4.20		18.48	
Kattigenahalli Cross road 2										
	0.00	30.00	1	30.00	4.40	4.60	4.50		135.00	
	30.00	60.00	1	30.00	4.60	4.30	4.45		133.50	
	60.00	90.00	1	30.00	4.30	5.30	4.80		144.00	
	90.00	106.00	1	16.00	5.30	3.10	4.20		67.20	
	106.00	112.00	1	6.00	3.10	2.90	3.00		18.00	
	112.00	123.00	1	11.00	2.90	4.40	3.65		40.15	
ALFA School road										
	0.00	30.00	1	30.00	6.30	3.70	5.00		150.00	
	30.00	30.60	1	0.60	3.70	3.70	3.70		2.22	
	30.60	32.00	1	1.40						culvert width
	32.00	62.00	1	30.00	3.70	5.00	4.35		130.50	
	62.00	83.00	1	21.00	5.00	5.80	5.40		113.40	
	83.00	113.00	1	30.00	5.80	5.80	5.80		174.00	
	113.00	143.00	1	30.00	5.80	5.70	5.75		172.50	
	143.00	164.00	1	21.00	5.70	4.50	5.10		107.10	
ALFA School cross road 1										
	0.00	13.00	1	13.00	5.80	5.80	5.80		75.40	
ALFA School cross road 2										
	0.00	30.00	1	30.00	5.70	5.70	5.70		171.00	
	30.00	35.00	1	5.00	5.70	7.30	6.50		32.50	
Kattigenahalli TO Palanahalli Road										
	0.00	30.00	1	30.00	3.20	2.80	3.00		90.00	
	30.00	60.00	1	30.00	2.80	3.10	2.95		88.50	
	60.00	90.00	1	30.00	3.10	3.40	3.25		97.50	
	90.00	120.00	1	30.00	3.40	3.00	3.20		96.00	
	120.00	150.00	1	30.00	3.00	3.30	3.15		94.50	
	150.00	180.00	1	30.00	3.30	3.20	3.25		97.50	
	180.00	210.00	1	30.00	3.20	2.80	3.00		90.00	
	210.00	240.00	1	30.00	2.80	2.90	2.85		85.50	
	240.00	270.00	1	30.00	2.90	2.50	2.70		81.00	
	270.00	300.00	1	30.00	2.50	2.60	2.55		76.50	
	300.00	330.00	1	30.00	2.60	2.80	2.70		81.00	
	330.00	360.00	1	30.00	2.80	3.20	3.00		90.00	
	360.00	390.00	1	30.00	3.20	3.30	3.25		97.50	
	390.00	420.00	1	30.00	3.30	2.90	3.10		93.00	
	420.00	450.00	1	30.00	2.90	2.90	2.90		87.00	
	450.00	480.00	1	30.00	2.90	3.20	3.05		91.50	
	480.00	510.00	1	30.00	3.20	2.50	2.85		85.50	

37 11.45

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	510.00	540.00	1	30.00	2.50	3.00	2.75		82.50	
	540.00	570.00	1	30.00	3.00	3.00	3.00		90.00	
	570.00	600.00	1	30.00	3.00	3.40	3.20		96.00	
	600.00	630.00	1	30.00	3.40	3.10	3.25		97.50	
	630.00	660.00	1	30.00	3.10	3.10	3.10		93.00	
	660.00	690.00	1	30.00	3.10	2.80	2.95		88.50	
	690.00	720.00	1	30.00	2.80	2.70	2.75		82.50	
	720.00	750.00	1	30.00	2.70	3.20	2.95		88.50	
	750.00	780.00	1	30.00	3.20	3.10	3.15		94.50	
	780.00	810.00	1	30.00	3.10	2.90	3.00		90.00	
	810.00	840.00	1	30.00	2.90	2.80	2.85		85.50	
	840.00	870.00	1	30.00	2.80	2.50	2.65		79.50	
	870.00	900.00	1	30.00	2.50	2.80	2.65		79.50	
	900.00	930.00	1	30.00	2.80	2.90	2.85		85.50	
	930.00	960.00	1	30.00	2.90	2.70	2.80		84.00	
	960.00	990.00	1	30.00	2.70	3.30	3.00		90.00	
	990.00	1020.00	1	30.00	3.30	3.20	3.25		97.50	
	1020.00	1050.00	1	30.00	3.20	3.10	3.15		94.50	
	1050.00	1080.00	1	30.00	3.10	3.00	3.05		91.50	
	1080.00	1110.00	1	30.00	3.00	3.00	3.00		90.00	
	1110.00	1140.00	1	30.00	3.00	3.20	3.10		93.00	
	1140.00	1170.00	1	30.00	3.20	3.40	3.30		99.00	
	1170.00	1200.00	1	30.00	3.40	3.40	3.40		102.00	
	1200.00	1230.00	1	30.00	3.40	3.00	3.20		96.00	
	1230.00	1250.00	1	20.00	3.00	3.00	3.00		60.00	
	1250.00	1280.00	1	30.00	3.00	3.00	3.00		90.00	
	1280.00	1300.00	1	20.00	3.00	3.00	3.00		60.00	2380.50
For Profiel Correction										
Kattigenahalli TO Palanahalli Road										
	0.00	30.00	1	30.00	3.20	2.80	3.00		90.00	
	30.00	60.00	1	30.00	2.80	3.10	2.95		88.50	
	60.00	90.00	1	30.00	3.10	3.40	3.25		97.50	
	90.00	120.00	1	30.00	3.40	3.00	3.20		96.00	
	120.00	150.00	1	30.00	3.00	3.30	3.15		94.50	
	150.00	180.00	1	30.00	3.30	3.20	3.25		97.50	
	180.00	210.00	1	30.00	3.20	2.80	3.00		90.00	
	210.00	240.00	1	30.00	2.80	2.90	2.85		85.50	
	240.00	270.00	1	30.00	2.90	2.50	2.70		81.00	
	270.00	300.00	1	30.00	2.50	2.60	2.55		76.50	
	300.00	330.00	1	30.00	2.60	2.80	2.70		81.00	
	330.00	360.00	1	30.00	2.80	3.20	3.00		90.00	
	360.00	390.00	1	30.00	3.20	3.30	3.25		97.50	
	390.00	420.00	1	30.00	3.30	2.90	3.10		93.00	
	420.00	450.00	1	30.00	2.90	2.90	2.90		87.00	
	450.00	480.00	1	30.00	2.90	3.20	3.05		91.50	

2380.50

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	480.00	510.00	1	30.00	3.20	2.50	2.85		85.50	
	510.00	540.00	1	30.00	2.50	3.00	2.75		82.50	
	540.00	570.00	1	30.00	3.00	3.00	3.00		90.00	
	570.00	600.00	1	30.00	3.00	3.40	3.20		96.00	
	600.00	630.00	1	30.00	3.40	3.10	3.25		97.50	
	630.00	660.00	1	30.00	3.10	3.10	3.10		93.00	
	660.00	690.00	1	30.00	3.10	2.80	2.95		88.50	
	690.00	720.00	1	30.00	2.80	2.70	2.75		82.50	
	720.00	750.00	1	30.00	2.70	3.20	2.95		88.50	
	750.00	780.00	1	30.00	3.20	3.10	3.15		94.50	
	780.00	810.00	1	30.00	3.10	2.90	3.00		90.00	
	810.00	840.00	1	30.00	2.90	2.80	2.85		85.50	
	840.00	870.00	1	30.00	2.80	2.50	2.65		79.50	
	870.00	900.00	1	30.00	2.50	2.80	2.65		79.50	
	900.00	930.00	1	30.00	2.80	2.90	2.85	C/F	85.50	
	930.00	960.00	1	30.00	2.90	2.70	2.80		84.00	
	960.00	990.00	1	30.00	2.70	3.30	3.00		90.00	
	990.00	1020.00	1	30.00	3.30	3.20	3.25	20550	97.50	
	1020.00	1050.00	1	30.00	3.20	3.10	3.15	116124	94.50	
	1050.00	1080.00	1	30.00	3.10	3.00	3.05		91.50	
	1080.00	1110.00	1	30.00	3.00	3.00	3.00		90.00	
	1110.00	1140.00	1	30.00	3.00	3.20	3.10		93.00	
	1140.00	1170.00	1	30.00	3.20	3.40	3.30		99.00	
	1170.00	1200.00	1	30.00	3.40	3.40	3.40		102.00	
	1200.00	1230.00	1	30.00	3.40	3.00	3.20		96.00	
	1230.00	1250.00	1	20.00	3.00	3.00	3.00		60.00	
	1250.00	1280.00	1	30.00	3.00	3.00	3.00		90.00	
	1280.00	1300.00	1	20.00	3.00	3.00	2.95		59.00	
Cross Road A										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25		187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50	C/F	130.00	
Cross Road B										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25	20550	187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00	216124	180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50		130.00	
Shivashankar layout 3rd main										

4969.00.

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	0.00	30.00	1	30.00	3.00	3.10	3.05		91.50	
	30.00	60.00	1	30.00	3.10	3.00	3.05		91.50	
	60.00	90.00	1	30.00	3.00	3.00	3.00		90.00	
	90.00	120.00	1	30.00	3.00	3.00	3.00		90.00	
	120.00	150.00	1	30.00	3.00	3.10	3.05		91.50	
	150.00	171.40	1	21.40	3.10	3.00	3.05		65.27	
Shivashankar layout 2nd main										
	0.00	30.00	1	30.00	7.00	7.25	7.13		213.75	
	30.00	60.00	1	30.00	7.25	6.80	7.03		210.75	
	60.00	90.00	1	30.00	6.80	7.20	7.00		210.00	
	90.00	120.00	1	30.00	7.20	7.30	7.25		217.50	
	120.00	150.00	1	30.00	7.30	7.10	7.20		216.00	
	150.00	171.60	1	21.60	7.10	6.60	6.85		147.96	
Shivashankar layout cross road										
	0.00	30.00	1	30.00	5.70	5.50	5.60		168.00	
	30.00	33.00	1	3.00	5.50	5.50	5.50		16.50	
Shivashankar layout 4th main										
	0.00	30.00	1	30.00	3.00	3.10	3.05		91.50	
	30.00	60.00	1	30.00	3.10	3.10	3.10		93.00	
	60.00	90.00	1	30.00	3.10	3.00	3.05		91.50	
	90.00	120.00	1	30.00	3.00	3.00	3.00		90.00	
	120.00	150.00	1	30.00	3.10	3.00	3.05		91.50	
	150.00	170.00	1	20.00	3.00	3.00	3.00		60.00	
Total Qty Work Done									26188.38	Sqm
Qty Payable in this bill									26188.38	Sqm
Qty Paid in 1st Bill									8882.19	Sqm
Total Qty									35070.57	Sqm
Qty Payable in 2nd Bill									26188.38	Sqm

[Signature]
Contractor Representative

[Signature]
Consultant Representative

[Signature]
Asst Engineer

[Signature]
Asst. Executive Engineer

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಬಾಹ್ಯಾಂಗದ ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಬಿ.ಬಿ.ಎಂ. ಸಿ.ಬಿ.ಎಂ.-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:

14

Item Name:

KSRRB 500-2 : Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and /or compressed air to receive bituminous treatment including cost of material, labour, HOM curing, complete as per specifications. (P.No158.1, I.No-21.12, KPWD SR2018-19)

Premeasurement recorded on:

SL NO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Palanahalli 25th cross road										
	0.00	30.00	1	30.00	7.50	7.50	7.50		225.00	
	30.00	50.00	1	20.00	7.50	7.50	7.50		150.00	
	50.00	80.00	1	30.00	7.50	7.50	7.50		225.00	
	80.00	110.00	1	30.00	7.50	7.50	7.50		225.00	
	110.00	122.50	1	12.50	7.50	7.50	7.50		93.75	
	122.50	152.50	1	30.00	7.50	7.50	7.50		225.00	
	152.50	159.10	1	6.60	7.50	7.50	7.50		49.50	
	159.10	165.80	1	6.70	7.50	7.50	7.50		50.25	
	165.80	174.50	1	8.70	7.50	7.50	7.50		65.25	
	174.50	190.90	1	16.40	7.50	7.50	7.50		123.00	
	190.90	199.30	1	8.40	7.50	7.50	7.50		63.00	
	199.30	229.30	1	30.00	7.50	7.50	7.50		225.00	
	229.30	247.30	1	18.00	7.50	7.50	7.50		135.00	
	247.30	277.30	1	30.00	7.50	7.50	7.50		225.00	
	277.30	307.30	1	30.00	7.50	7.50	7.50		225.00	
	307.30	337.30	1	30.00	7.50	7.50	7.50		225.00	
	337.30	367.30	1	30.00	7.50	7.50	7.50		225.00	
	367.30	397.30	1	30.00	7.50	7.50	7.50		225.00	
	397.30	427.30	1	30.00	7.50	7.50	7.50		225.00	
	427.30	457.30	1	30.00	7.50	7.50	7.50		225.00	
	457.30	487.30	1	30.00	7.50	7.50	7.50		225.00	
	487.30	517.30	1	30.00	7.50	7.50	7.50		225.00	
	517.30	536.30	1	19.00	7.50	7.50	7.50		142.50	
Bhagath enclave 2nd cross										
	0.00	30.00	1	30.00	7.00	6.60	6.80		204.00	
	30.00	60.00	1	30.00	6.60	6.40	6.50		195.00	
	60.00	89.00	1	29.00	6.40	6.30	6.35		184.15	
Bindu layout cross road 1										
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	

478540

SL NO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	30.00	60.00	1	30.00	6.00	6.00	6.00		180.00	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	97.00	1	7.00	6.00	5.10	5.55		38.85	
Bindu layout cross road 2										
	0.00	30.00	1	30.00	5.00	5.60	5.30		159.00	
	30.00	60.00	1	30.00	5.60	5.50	5.55		166.50	
	60.00	90.00	1	30.00	5.50	5.30	5.40		162.00	
	90.00	95.50	1	5.50	5.30	5.50	5.40		29.70	
Bindu layout cross road 3										
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	
	30.00	60.00	1	30.00	6.00	5.80	5.90		177.00	
	60.00	67.00	1	7.00	5.80	5.30	5.55		38.85	
Bindu layout cross road A										
	0.00	30.00	1	30.00	4.50	4.50	4.50		135.00	
	30.00	60.00	1	30.00	4.50	4.50	4.50		135.00	
	60.00	90.00	1	30.00	4.50	4.50	4.50		135.00	
	90.00	104.00	1	14.00	4.50	4.50	4.50		63.00	
Kattigenahalli main road towards 2nd main road										
	0.00	30.00	1	30.00	6.20	5.30	5.75		172.50	
	30.00	60.00	1	30.00	5.30	5.55	5.43		162.75	
	60.00	80.00	1	20.00	5.10	7.10	6.10		122.00	
	80.00	98.00	1	18.00	9.50	11.00	10.25		184.50	
	98.00	120.00	1	22.00	11.00	6.40	8.70		191.40	
	120.00	150.00	1	30.00	5.70	5.30	5.50		165.00	
	150.00	180.00	1	30.00	5.30	7.50	6.40		192.00	
	180.00	210.00	1	30.00	7.70	5.50	6.60		198.00	
	210.00	240.00	1	30.00	5.50	8.80	7.15		214.50	
	240.00	250.00	1	10.00	8.80	7.20	8.00		80.00	
	250.00	280.00	1	30.00	7.20	6.60	6.90		207.00	
	280.00	310.00	1	30.00	6.60	6.00	6.30		189.00	
	310.00	330.00	1	20.00	6.00	8.20	7.10		142.00	
	330.00	336.00	1	6.00	8.20	10.00	9.10		54.60	
Kattigenahalli 2nd main road										
	0.00	30.00	1	30.00	5.20	4.40	4.80		144.00	
	30.00	60.00	1	30.00	4.40	4.40	4.40		132.00	
	60.00	90.00	1	30.00	4.40	4.50	4.45		133.50	
	90.00	120.00	1	30.00	4.50	4.70	4.60		138.00	
	120.00	134.00	1	14.00	4.70	5.80	5.25		73.50	
	134.00	164.00	1	30.00	5.80	6.70	6.25		187.50	
	164.00	194.00	1	30.00	6.70	6.60	6.65		199.50	
	194.00	224.00	1	30.00	6.60	6.30	6.45		193.50	
	224.00	254.00	1	30.00	6.30	6.40	6.35		190.50	
	254.00	284.00	1	30.00	6.40	6.00	6.20		186.00	
	284.00	314.00	1	30.00	6.00	7.00	6.50		195.00	
	314.00	344.00	1	30.00	7.00	6.50	6.75		202.50	

6030.65

SL NO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	344.00	374.00	1	30.00	6.50	6.50	6.50		195.00	
	374.00	404.00	1	30.00	6.50	7.00	6.75		202.50	
	404.00	409.40	1	5.40	7.00	7.50	7.25		39.15	
Kattigenahalli Cross road 1										
	0.00	30.00	1	30.00	4.00	3.90	3.95		118.50	
	30.00	60.00	1	30.00	3.90	4.30	4.10		123.00	
	60.00	90.00	1	30.00	4.30	4.50	4.40		132.00	
	90.00	120.00	1	30.00	4.50	4.20	4.35		130.50	
	120.00	124.40	1	4.40	4.20	4.20	4.20		18.48	
Kattigenahalli Cross road 2										
	0.00	30.00	1	30.00	4.40	4.60	4.50		135.00	
	30.00	60.00	1	30.00	4.60	4.30	4.45		133.50	
	60.00	90.00	1	30.00	4.30	5.30	4.80		144.00	
	90.00	106.00	1	16.00	5.30	3.10	4.20		67.20	
	106.00	112.00	1	6.00	3.10	2.90	3.00		18.00	
	112.00	123.00	1	11.00	2.90	4.40	3.65		40.15	
ALFA School road										
	0.00	30.00	1	30.00	6.30	3.70	5.00		150.00	
	30.00	30.60	1	0.60	3.70	3.70	3.70		2.22	
	30.60	32.00	1	1.40						culvert width
	32.00	62.00	1	30.00	3.70	5.00	4.35		130.50	
	62.00	83.00	1	21.00	5.00	5.80	5.40		113.40	
	83.00	113.00	1	30.00	5.80	5.80	5.80		174.00	
	113.00	143.00	1	30.00	5.80	5.70	5.75		172.50	
	143.00	164.00	1	21.00	5.70	4.50	5.10		107.10	
ALFA School cross road 1										
	0.00	13.00	1	13.00	5.80	5.80	5.80		75.40	
ALFA School cross road 2										
	0.00	30.00	1	30.00	5.70	5.70	5.70		171.00	
	30.00	35.00	1	5.00	5.70	7.30	6.50		32.50	
Kattigenahalli TO Palanahalli Road										
	0.00	30.00	1	30.00	9.20	9.00	9.10		273.00	
	30.00	60.00	1	30.00	9.00	8.90	8.95		268.50	
	60.00	90.00	1	30.00	8.90	7.90	8.40		252.00	
	90.00	120.00	1	30.00	7.90	10.00	8.95		268.50	
	120.00	150.00	1	30.00	10.00	11.50	10.75		322.50	
	150.00	180.00	1	30.00	11.50	8.70	10.10		303.00	
	180.00	210.00	1	30.00	8.70	9.60	9.15		274.50	
	210.00	240.00	1	30.00	9.60	9.60	9.60		288.00	
	240.00	270.00	1	30.00	9.60	8.30	8.95		268.50	
	270.00	300.00	1	30.00	8.30	8.70	8.50		255.00	
	300.00	330.00	1	30.00	8.70	7.80	8.25		247.50	
	330.00	360.00	1	30.00	7.80	7.80	7.80		234.00	
	360.00	390.00	1	30.00	7.80	9.60	8.70		261.00	

6141.60

SL NO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	390.00	420.00	1	30.00	9.60	9.30	9.45		283.50	
	420.00	450.00	1	30.00	9.30	8.60	8.95		268.50	
	450.00	480.00	1	30.00	8.60	10.30	9.45		283.50	
	480.00	510.00	1	30.00	10.30	8.70	9.50		285.00	
	510.00	540.00	1	30.00	8.70	9.70	9.20		276.00	
	540.00	570.00	1	30.00	9.70	10.70	10.20		306.00	
	570.00	600.00	1	30.00	10.70	10.00	10.35		310.50	
	600.00	630.00	1	30.00	10.00	13.00	11.50		345.00	
	630.00	660.00	1	30.00	13.00	9.50	11.25		337.50	
	660.00	690.00	1	30.00	9.50	8.50	9.00		270.00	
	690.00	720.00	1	30.00	8.50	13.20	10.85		325.50	
	720.00	750.00	1	30.00	13.20	9.20	11.20		336.00	
	750.00	780.00	1	30.00	9.20	7.60	8.40		252.00	
	780.00	810.00	1	30.00	7.60	7.50	7.55		226.50	
	810.00	840.00	1	30.00	7.50	9.50	8.50		255.00	
	840.00	870.00	1	30.00	9.50	8.40	8.95		268.50	
	870.00	900.00	1	30.00	8.40	8.00	8.20		246.00	
	900.00	930.00	1	30.00	8.00	7.70	7.85		235.50	
	930.00	960.00	1	30.00	7.70	8.30	8.00		240.00	
	960.00	990.00	1	30.00	8.30	7.50	7.90		237.00	
	990.00	1020.00	1	30.00	7.50	7.00	7.25		217.50	
	1020.00	1050.00	1	30.00	7.00	8.20	7.60		228.00	
	1050.00	1080.00	1	30.00	8.20	10.80	9.50		285.00	
	1080.00	1110.00	1	30.00	10.80	7.70	9.25		277.50	
	1110.00	1140.00	1	30.00	7.70	8.40	8.05		241.50	
	1140.00	1170.00	1	30.00	8.40	7.10	7.75		232.50	
	1170.00	1200.00	1	30.00	7.10	7.40	7.25		217.50	
	1200.00	1230.00	1	30.00	7.40	7.10	7.25		217.50	
	1230.00	1250.00	1	20.00	7.10	6.80	6.95		139.00	
	1250.00	1280.00	1	30.00	6.80	12.50	9.65		289.50	
	1280.00	1300.00	1	20.00	12.50	9.60	11.05		221.00	
Cross Road A										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25		187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50		130.00	
Cross Road B										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25		187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	

10389

SL NO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50		130.00	
Shivashankar layout 3rd main										
	0.00	30.00	1	30.00	5.00	6.70	5.85		175.50	
	30.00	60.00	1	30.00	6.70	6.00	6.35		190.50	
	60.00	90.00	1	30.00	6.00	6.70	6.35		190.50	
	90.00	120.00	1	30.00	6.70	6.70	6.70		201.00	
	120.00	150.00	1	30.00	6.70	6.60	6.65		199.50	
	150.00	171.40	1	21.40	6.60	6.40	6.50		139.10	
Shivashankar layout 2nd main										
	0.00	30.00	1	30.00	7.00	7.25	7.13		213.75	
	30.00	60.00	1	30.00	7.25	6.80	7.03		210.75	
	60.00	90.00	1	30.00	6.80	7.20	7.00		210.00	
	90.00	120.00	1	30.00	7.20	7.30	7.25		217.50	
	120.00	150.00	1	30.00	7.30	7.10	7.20		216.00	
	150.00	171.60	1	21.60	7.10	6.60	6.85		147.96	
Shivashankar layout cross road										
	0.00	30.00	1	30.00	5.70	5.50	5.60		168.00	
	30.00	33.00	1	3.00	5.50	5.50	5.50		16.50	
Shivashankar layout 4th main										
	0.00	30.00	1	30.00	5.00	6.60	5.80		174.00	
	30.00	60.00	1	30.00	6.60	4.50	5.55		166.50	
	60.00	90.00	1	30.00	4.50	6.80	5.65		169.50	
	90.00	120.00	1	30.00	6.80	4.70	5.75		172.50	
	120.00	150.00	1	30.00	3.10	6.10	4.60		138.00	
	150.00	170.00	1	20.00	6.10	5.75	5.93		118.50	
	Total Qty Work Done								31051.21	Sqm
	Deducted prime coat area								26188.38	Sqm
	Qty Payable in this bill								4862.83	Sqm
	Qty Paid in 1st Bill								0.00	Sqm
	Total Qty								4862.83	Sqm
	Qty Payable in 2nd Bill								4862.83	Sqm


Contractor Representative


Consultant Representative


Asst Engineer


Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕರ ಹುದ್ದೆ
ಬೃಹದ್ವಿಭಾಗದ ಕಾರ್ಯದರ್ಶಿ
ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:

15

Item Name:

KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of materials, labour, HOM complete as per specification with all lead and lift and as per the direction of Engineer in-charge.

Premeasurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Palanahalli 25th cross road									
	0.00	30.00	1	30.00	7.50	7.50	7.50		225.00	
	30.00	50.00	1	20.00	7.50	7.50	7.50		150.00	
	50.00	80.00	1	30.00	7.50	7.50	7.50		225.00	
	80.00	110.00	1	30.00	7.50	7.50	7.50		225.00	
	110.00	122.50	1	12.50	7.50	7.50	7.50		93.75	
	122.50	152.50	1	30.00	7.50	7.50	7.50		225.00	
	152.50	159.10	1	6.60	7.50	7.50	7.50		49.50	
	159.10	165.80	1	6.70	7.50	7.50	7.50		50.25	
	165.80	174.50	1	8.70	7.50	7.50	7.50	C/F	65.25	11/10/20
	174.50	190.90	1	16.40	7.50	7.50	7.50	205/210	123.00	12/5/24
	190.90	199.30	1	8.40	7.50	7.50	7.50		63.00	
	199.30	229.30	1	30.00	7.50	7.50	7.50	12/5/24	225.00	
	229.30	247.30	1	18.00	7.50	7.50	7.50		135.00	
	247.30	277.30	1	30.00	7.50	7.50	7.50		225.00	
	277.30	307.30	1	30.00	7.50	7.50	7.50		225.00	
	307.30	337.30	1	30.00	7.50	7.50	7.50		225.00	
	337.30	367.30	1	30.00	7.50	7.50	7.50		225.00	
	367.30	397.30	1	30.00	7.50	7.50	7.50		225.00	
	397.30	427.30	1	30.00	7.50	7.50	7.50		225.00	
	427.30	457.30	1	30.00	7.50	7.50	7.50		225.00	
	457.30	487.30	1	30.00	7.50	7.50	7.50		225.00	
	487.30	517.30	1	30.00	7.50	7.50	7.50		225.00	
	517.30	536.30	1	19.00	7.50	7.50	7.50		142.50	
	Bhagath enclave 2nd cross									
	0.00	30.00	1	30.00	7.00	6.60	6.80	C/F	204.00	
	30.00	60.00	1	30.00	6.60	6.40	6.50	205/210	195.00	
	60.00	89.00	1	29.00	6.40	6.30	6.35	18/5/2024	184.15	
	Bindu layout cross road 1									
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	11/10/20
	30.00	60.00	1	30.00	6.00	6.00	6.00		180.00	12/5/24
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	97.00	1	7.00	6.00	5.10	5.55		38.85	

5184.25

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Bindu layout cross road 2									
	0.00	30.00	1	30.00	5.00	5.60	5.30		159.00	
	30.00	60.00	1	30.00	5.60	5.50	5.55		166.50	
	60.00	90.00	1	30.00	5.50	5.30	5.40		162.00	
	90.00	95.50	1	5.50	5.30	5.50	5.40		29.70	
	Bindu layout cross road 3									
	0.00	30.00	1	30.00	6.00	6.00	6.00		180.00	
	30.00	60.00	1	30.00	6.00	5.80	5.90		177.00	
	60.00	67.00	1	7.00	5.80	5.30	5.55		38.85	
	Bindu layout cross road A									
	0.00	30.00	1	30.00	4.50	4.50	4.50		135.00	
	30.00	60.00	1	30.00	4.50	4.50	4.50		135.00	
	60.00	90.00	1	30.00	4.50	4.50	4.50		135.00	
	90.00	104.00	1	14.00	4.50	4.50	4.50		63.00	
	Kattigenahalli main road towards 2nd main road									
	0.00	30.00	1	30.00	6.20	5.30	5.75		172.50	
	30.00	60.00	1	30.00	5.30	5.55	5.43		162.75	
	60.00	80.00	1	20.00	5.10	7.10	6.10		122.00	
	80.00	98.00	1	18.00	9.50	11.00	10.25		184.50	
	98.00	120.00	1	22.00	11.00	6.40	8.70		191.40	
	120.00	150.00	1	30.00	5.70	5.30	5.50		165.00	
	150.00	180.00	1	30.00	5.30	7.50	6.40		192.00	
	180.00	210.00	1	30.00	7.70	5.50	6.60		198.00	
	210.00	240.00	1	30.00	5.50	8.80	7.15		214.50	
	240.00	250.00	1	10.00	8.80	7.20	8.00		80.00	
	250.00	280.00	1	30.00	7.20	6.60	6.90		207.00	
	280.00	310.00	1	30.00	6.60	6.00	6.30		189.00	
	310.00	330.00	1	20.00	6.00	8.20	7.10		142.00	
	330.00	336.00	1	6.00	8.20	10.00	9.10		54.60	
	Kattigenahalli 2nd main road									
	0.00	30.00	1	30.00	5.20	4.40	4.80		144.00	
	30.00	60.00	1	30.00	4.40	4.40	4.40		132.00	
	60.00	90.00	1	30.00	4.40	4.50	4.45		133.50	
	90.00	120.00	1	30.00	4.50	4.70	4.60		138.00	
	120.00	134.00	1	14.00	4.70	5.80	5.25		73.50	
	134.00	164.00	1	30.00	5.80	6.70	6.25		187.50	
	164.00	194.00	1	30.00	6.70	6.60	6.65		199.50	
	194.00	224.00	1	30.00	6.60	6.30	6.45		193.50	
	224.00	254.00	1	30.00	6.30	6.40	6.35		190.50	
	254.00	284.00	1	30.00	6.40	6.00	6.20		186.00	
	284.00	314.00	1	30.00	6.00	7.00	6.50		195.00	
	314.00	344.00	1	30.00	7.00	6.50	6.75		202.50	
	344.00	374.00	1	30.00	6.50	6.50	6.50		195.00	
	374.00	404.00	1	30.00	6.50	7.00	6.75		202.50	
	404.00	409.40	1	5.40	7.00	7.50	7.25		39.15	

6029.30

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Kattigenahalli Cross road 1									
	0.00	30.00	1	30.00	4.00	3.90	3.95		118.50	
	30.00	60.00	1	30.00	3.90	4.30	4.10		123.00	
	60.00	90.00	1	30.00	4.30	4.50	4.40		132.00	
	90.00	120.00	1	30.00	4.50	4.20	4.35		130.50	
	120.00	124.40	1	4.40	4.20	4.20	4.20		18.48	
	Kattigenahalli Cross road 2									
	0.00	30.00	1	30.00	4.40	4.60	4.50		135.00	
	30.00	60.00	1	30.00	4.60	4.30	4.45		133.50	
	60.00	90.00	1	30.00	4.30	5.30	4.80		144.00	
	90.00	106.00	1	16.00	5.30	3.10	4.20		67.20	
	106.00	112.00	1	6.00	3.10	2.90	3.00		18.00	
	112.00	123.00	1	11.00	2.90	4.40	3.65		40.15	
	ALFA School road									
	0.00	30.00	1	30.00	6.30	3.70	5.00		150.00	
	30.00	30.60	1	0.60	3.70	3.70	3.70		2.22	
	30.60	32.00	1	1.40						culvert width
	32.00	62.00	1	30.00	3.70	5.00	4.35		130.50	
	62.00	83.00	1	21.00	5.00	5.80	5.40		113.40	
	83.00	113.00	1	30.00	5.80	5.80	5.80		174.00	
	113.00	143.00	1	30.00	5.80	5.70	5.75		172.50	
	143.00	164.00	1	21.00	5.70	4.50	5.10		107.10	
	ALFA School cross road 1									
	0.00	13.00	1	13.00	5.80	5.80	5.80		75.40	
	ALFA School cross road 2									
	0.00	30.00	1	30.00	5.70	5.70	5.70		171.00	
	30.00	35.00	1	5.00	5.70	7.30	6.50		32.50	
	Kattigenahalli TO Palanahalli Road									
	0.00	30.00	1	30.00	9.20	9.00	9.10		273.00	
	30.00	60.00	1	30.00	9.00	8.90	8.95		268.50	
	60.00	90.00	1	30.00	8.90	7.90	8.40		252.00	
	90.00	120.00	1	30.00	7.90	10.00	8.95		268.50	
	120.00	150.00	1	30.00	10.00	11.50	10.75		322.50	
	150.00	180.00	1	30.00	11.50	8.70	10.10		303.00	
	180.00	210.00	1	30.00	8.70	9.60	9.15		274.50	
	210.00	240.00	1	30.00	9.60	9.60	9.60		288.00	
	240.00	270.00	1	30.00	9.60	8.30	8.95		268.50	
	270.00	300.00	1	30.00	8.30	8.70	8.50		255.00	
	300.00	330.00	1	30.00	8.70	7.80	8.25		247.50	
	330.00	360.00	1	30.00	7.80	7.80	7.80		234.00	
	360.00	390.00	1	30.00	7.80	9.60	8.70		261.00	
	390.00	420.00	1	30.00	9.60	9.30	9.45		283.50	
	420.00	450.00	1	30.00	9.30	8.60	8.95		268.50	
	450.00	480.00	1	30.00	8.60	10.30	9.45		283.50	
	480.00	510.00	1	30.00	10.30	8.70	9.50		285.00	

6869.60

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	510.00	540.00	1	30.00	8.70	9.70	9.20		276.00	
	540.00	570.00	1	30.00	9.70	10.70	10.20		306.00	
	570.00	600.00	1	30.00	10.70	10.00	10.35		310.50	
	600.00	630.00	1	30.00	10.00	13.00	11.50		345.00	
	630.00	660.00	1	30.00	13.00	9.50	11.25		337.50	
	660.00	690.00	1	30.00	9.50	8.50	9.00		270.00	
	690.00	720.00	1	30.00	8.50	13.20	10.85		325.50	
	720.00	750.00	1	30.00	13.20	9.20	11.20		336.00	
	750.00	780.00	1	30.00	9.20	7.60	8.40		252.00	
	780.00	810.00	1	30.00	7.60	7.50	7.55		226.50	
	810.00	840.00	1	30.00	7.50	9.50	8.50		255.00	
	840.00	870.00	1	30.00	9.50	8.40	8.95		268.50	
	870.00	900.00	1	30.00	8.40	8.00	8.20		246.00	
	900.00	930.00	1	30.00	8.00	7.70	7.85		235.50	
	930.00	960.00	1	30.00	7.70	8.30	8.00		240.00	
	960.00	990.00	1	30.00	8.30	7.50	7.90		237.00	
	990.00	1020.00	1	30.00	7.50	7.00	7.25		217.50	
	1020.00	1050.00	1	30.00	7.00	8.20	7.60		228.00	
	1050.00	1080.00	1	30.00	8.20	10.80	9.50		285.00	
	1080.00	1110.00	1	30.00	10.80	7.70	9.25		277.50	
	1110.00	1140.00	1	30.00	7.70	8.40	8.05		241.50	
	1140.00	1170.00	1	30.00	8.40	7.10	7.75		232.50	
	1170.00	1200.00	1	30.00	7.10	7.40	7.25		217.50	
	1200.00	1230.00	1	30.00	7.40	7.10	7.25		217.50	
	1230.00	1250.00	1	20.00	7.10	6.80	6.95		139.00	
	1250.00	1280.00	1	30.00	6.80	12.50	9.65		289.50	
	1280.00	1300.00	1	20.00	12.50	9.60	11.05		221.00	
Cross Road A										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25		187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50		130.00	
Cross Road B										
	0.00	30.00	1	30.00	6.60	6.50	6.55		196.50	
	30.00	60.00	1	30.00	6.50	6.00	6.25		187.50	
	60.00	90.00	1	30.00	6.00	6.00	6.00		180.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00		180.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30		189.00	
	150.00	180.00	1	30.00	6.30	6.30	6.30		189.00	
	180.00	200.00	1	20.00	6.30	6.70	6.50		130.00	
Shivashankar layout 3rd main										
	0.00	30.00	1	30.00	5.00	6.70	5.85		175.50	

9213.00

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	30.00	60.00	1	30.00	6.70	6.00	6.35		190.50	
	60.00	90.00	1	30.00	6.00	6.70	6.35		190.50	
	90.00	120.00	1	30.00	6.70	6.70	6.70		201.00	
	120.00	150.00	1	30.00	6.70	6.60	6.65		199.50	
	150.00	171.40	1	21.40	6.60	6.40	6.50		139.10	
Shivashankar layout 2nd main										
	0.00	30.00	1	30.00	7.00	7.25	7.13		213.75	
	30.00	60.00	1	30.00	7.25	6.80	7.03		210.75	
	60.00	90.00	1	30.00	6.80	7.20	7.00		210.00	
	90.00	120.00	1	30.00	7.20	7.30	7.25		217.50	
	120.00	150.00	1	30.00	7.30	7.10	7.20		216.00	
	150.00	171.60	1	21.60	7.10	6.60	6.85		147.96	
Shivashankar layout cross road										
	0.00	30.00	1	30.00	5.70	5.50	5.60		168.00	
	30.00	33.00	1	3.00	5.50	5.50	5.50		16.50	
Shivashankar layout 4th main										
	0.00	30.00	1	30.00	5.00	6.60	5.80		174.00	
	30.00	60.00	1	30.00	6.60	4.50	5.55		166.50	
	60.00	90.00	1	30.00	4.50	6.80	5.65		169.50	
	90.00	120.00	1	30.00	6.80	4.70	5.75		172.50	
	120.00	150.00	1	30.00	3.10	6.10	4.60		138.00	
	150.00	170.00	1	20.00	6.10	5.75	5.93		118.50	
	Total Qty Work Done								31051.21	Sqm
	Qty Payable in this bill								31051.21	Sqm
	Qty Paid in 1st Bill								8882.19	Sqm
	Total Qty								39933.40	Sqm
	Qty Payable in 2nd Bill								31051.21	Sqm

Contractor Representative

Asst Engineer

Consultant Representative

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಮುಖ್ಯಕಾರ್ಯನಿರ್ವಾಹಕರು
ಬಾಹ್ಯಕಾರ್ಯನಿರ್ವಾಹಕರು ಉಪ ಮುಖ್ಯ
ಇ.ಪ.ಪ.ಪ. ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, Sri Krishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:	16									
Item Name:	KSRRB M500-17. Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. clause 505 of MORTH V revision using 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 70mm) with 4.5% VG-30 bitumen with all lead and lift and as per the									
Premeasurement recorded on:										
SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Palanahalli 25th cross road									
	0.00	30.00	1	30.00	7.50	7.50	7.50	0.050	11.25	
	30.00	50.00	1	20.00	7.50	7.50	7.50	0.050	7.50	
	50.00	80.00	1	30.00	7.50	7.50	7.50	0.050	11.25	
	80.00	110.00	1	30.00	7.50	7.50	7.50	0.050	11.25	
	110.00	122.50	1	12.50	7.50	7.50	7.50	0.050	4.69	
	122.50	152.50	1	30.00	7.50	7.50	7.50	0.050	11.25	
	152.50	159.10	1	6.60	7.50	7.50	7.50	0.050	2.48	
	159.10	165.80	1	6.70	7.50	7.50	7.50	0.050	2.51	
	165.80	174.50	1	8.70	7.50	7.50	7.50	0.050	3.26	
	174.50	190.90	1	16.40	7.50	7.50	7.50	0.050	6.15	
	190.90	199.30	1	8.40	7.50	7.50	7.50	0.050	3.15	
	199.30	229.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	229.30	247.30	1	18.00	7.50	7.50	7.50	0.050	6.75	
	247.30	277.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	277.30	307.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	307.30	337.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	337.30	367.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	367.30	397.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	397.30	427.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	427.30	457.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	457.30	487.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	487.30	517.30	1	30.00	7.50	7.50	7.50	0.050	11.25	
	517.30	536.30	1	19.00	7.50	7.50	7.50	0.050	7.13	
	Bhagath enclave 2nd cross									
	0.00	30.00	1	30.00	7.00	6.60	6.80	0.050	10.20	
	30.00	60.00	1	30.00	6.60	6.40	6.50	0.050	9.75	
	60.00	89.00	1	29.00	6.40	6.30	6.35	0.050	9.21	
	Bindu layout cross road 1									
	0.00	30.00	1	30.00	6.00	6.00	6.00	0.050	9.00	

239.27

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	30.00	60.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	90.00	97.00	1	7.00	6.00	5.10	5.55	0.050	1.94	
	Bindu layout cross road 2									
	0.00	30.00	1	30.00	5.00	5.60	5.30	0.050	7.95	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.050	8.33	
	60.00	90.00	1	30.00	5.50	5.30	5.40	0.050	8.10	
	90.00	95.50	1	5.50	5.30	5.50	5.40	0.050	1.49	
	Bindu layout cross road 3									
	0.00	30.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	30.00	60.00	1	30.00	6.00	5.80	5.90	0.050	8.85	
	60.00	67.00	1	7.00	5.80	5.30	5.55	0.050	1.94	
	Bindu layout cross road A									
	0.00	30.00	1	30.00	4.50	4.50	4.50	0.050	6.75	
	30.00	60.00	1	30.00	4.50	4.50	4.50	0.050	6.75	
	60.00	90.00	1	30.00	4.50	4.50	4.50	0.050	6.75	
	90.00	104.00	1	14.00	4.50	4.50	4.50	0.050	3.15	
	Kattigenahalli main road towards 2nd main road									
	0.00	30.00	1	30.00	6.20	5.30	5.75	0.050	8.63	
	30.00	60.00	1	30.00	5.30	5.55	5.43	0.050	8.14	
	60.00	80.00	1	20.00	5.10	7.10	6.10	0.050	6.10	
	80.00	98.00	1	18.00	9.50	11.00	10.25	0.050	9.23	
	98.00	120.00	1	22.00	11.00	6.40	8.70	0.050	9.57	
	120.00	150.00	1	30.00	5.70	5.30	5.50	0.050	8.25	
	150.00	180.00	1	30.00	5.30	7.50	6.40	0.050	9.60	
	180.00	210.00	1	30.00	7.70	5.50	6.60	0.050	9.90	
	210.00	240.00	1	30.00	5.50	8.80	7.15	0.050	10.73	
	240.00	250.00	1	10.00	8.80	7.20	8.00	0.050	4.00	
	250.00	280.00	1	30.00	7.20	6.60	6.90	0.050	10.35	
	280.00	310.00	1	30.00	6.60	6.00	6.30	0.050	9.45	
	310.00	330.00	1	20.00	6.00	8.20	7.10	0.050	7.10	
	330.00	336.00	1	6.00	8.20	10.00	9.10	0.050	2.73	
	Kattigenahalli 2nd main road									
	0.00	30.00	1	30.00	5.20	4.40	4.80	0.050	7.20	
	30.00	60.00	1	30.00	4.40	4.40	4.40	0.050	6.60	
	60.00	90.00	1	30.00	4.40	4.50	4.45	0.050	6.68	
	90.00	120.00	1	30.00	4.50	4.70	4.60	0.050	6.90	
	120.00	134.00	1	14.00	4.70	5.80	5.25	0.050	3.68	
	134.00	164.00	1	30.00	5.80	6.70	6.25	0.050	9.38	
	164.00	194.00	1	30.00	6.70	6.60	6.65	0.050	9.98	
	194.00	224.00	1	30.00	6.60	6.30	6.45	0.050	9.68	
	224.00	254.00	1	30.00	6.30	6.40	6.35	0.050	9.53	
	254.00	284.00	1	30.00	6.40	6.00	6.20	0.050	9.30	
	284.00	314.00	1	30.00	6.00	7.00	6.50	0.050	9.75	
	314.00	344.00	1	30.00	7.00	6.50	6.75	0.050	10.13	

30153

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	344.00	374.00	1	30.00	6.50	6.50	6.50	0.050	9.75	
	374.00	404.00	1	30.00	6.50	7.00	6.75	0.050	10.13	
	404.00	409.40	1	5.40	7.00	7.50	7.25	0.050	1.96	
Kattigenahalli Cross road 1										
	0.00	30.00	1	30.00	4.00	3.90	3.95	0.050	5.93	
	30.00	60.00	1	30.00	3.90	4.30	4.10	0.050	6.15	
	60.00	90.00	1	30.00	4.30	4.50	4.40	0.050	6.60	
	90.00	120.00	1	30.00	4.50	4.20	4.35	0.050	6.53	
	120.00	124.40	1	4.40	4.20	4.20	4.20	0.050	0.92	
Kattigenahalli Cross road 2										
	0.00	30.00	1	30.00	4.40	4.60	4.50	0.050	6.75	
	30.00	60.00	1	30.00	4.60	4.30	4.45	0.050	6.68	
	60.00	90.00	1	30.00	4.30	5.30	4.80	0.050	7.20	
	90.00	106.00	1	16.00	5.30	3.10	4.20	0.050	3.36	
	106.00	112.00	1	6.00	3.10	2.90	3.00	0.050	0.90	
	112.00	123.00	1	11.00	2.90	4.40	3.65	0.050	2.01	
ALFA School road										
	0.00	30.00	1	30.00	6.30	3.70	5.00	0.050	7.50	
	30.00	30.60	1	0.60	3.70	3.70	3.70	0.050	0.11	
	30.60	32.00	1	1.40						
	32.00	62.00	1	30.00	3.70	5.00	4.35	0.050	6.53	
	62.00	83.00	1	21.00	5.00	5.80	5.40	0.050	5.67	
	83.00	113.00	1	30.00	5.80	5.80	5.80	0.050	8.70	
	113.00	143.00	1	30.00	5.80	5.70	5.75	0.050	8.63	
	143.00	164.00	1	21.00	5.70	4.50	5.10	0.050	5.36	
ALFA School cross road 1										
	0.00	13.00	1	13.00	5.80	5.80	5.80	0.050	3.77	
ALFA School cross road 2										
	0.00	30.00	1	30.00	5.70	5.70	5.70	0.050	8.55	
	30.00	35.00	1	5.00	5.70	7.30	6.50	0.050	1.63	
Kattigenahalli TO Palanahalli Road										
	0.00	30.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	30.00	60.00	1	30.00	6.00	5.90	5.95	0.050	8.93	
	60.00	90.00	1	30.00	5.90	6.00	5.95	0.050	8.93	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	120.00	150.00	1	30.00	6.00	5.76	5.88	0.050	8.82	
	150.00	180.00	1	30.00	5.76	6.00	5.88	0.050	8.82	
	180.00	210.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	210.00	240.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	240.00	270.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	270.00	300.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	300.00	330.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	330.00	360.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	360.00	390.00	1	30.00	6.00	6.00	6.00	0.050	9.00	

238.77

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	390.00	420.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	420.00	450.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	450.00	480.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	480.00	510.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	510.00	540.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	540.00	570.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	570.00	600.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	600.00	630.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	630.00	660.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	660.00	690.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	690.00	720.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	720.00	750.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	750.00	780.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	780.00	810.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	810.00	840.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	840.00	870.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	870.00	900.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	900.00	930.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	930.00	960.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	960.00	990.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	990.00	1020.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1020.00	1050.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1050.00	1080.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1080.00	1110.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1110.00	1140.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1140.00	1170.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1170.00	1200.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1200.00	1230.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1230.00	1250.00	1	20.00	6.00	6.00	6.00	0.050	6.00	
	1250.00	1280.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	1280.00	1300.00	1	20.00	6.00	6.00	6.00	0.050	6.00	
Cross Road A										
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.050	9.83	
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.050	9.38	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.050	9.45	
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.050	9.45	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.050	6.50	
Cross Road B										
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.050	9.83	
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.050	9.38	
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.050	9.00	
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.050	9.45	

391.25

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.050	9.45	
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.050	6.50	
Shivashankar layout 3rd main										
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.050	4.58	
	30.00	60.00	1	30.00	3.10	3.00	3.05	0.050	4.58	
	60.00	90.00	1	30.00	3.00	3.00	3.00	0.050	4.50	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.050	4.50	
	120.00	150.00	1	30.00	3.00	3.10	3.05	0.050	4.58	
	150.00	171.40	1	21.40	3.10	3.00	3.05	0.050	3.26	
Shivashankar layout 2nd main										
	0.00	30.00	1	30.00	7.00	7.25	7.13	0.050	10.69	
	30.00	60.00	1	30.00	7.25	6.80	7.03	0.050	10.54	
	60.00	90.00	1	30.00	6.80	7.20	7.00	0.050	10.50	
	90.00	120.00	1	30.00	7.20	7.30	7.25	0.050	10.88	
	120.00	150.00	1	30.00	7.30	7.10	7.20	0.050	10.80	
	150.00	171.60	1	21.60	7.10	6.60	6.85	0.050	7.40	
Shivashankar layout cross road										
	0.00	30.00	1	30.00	5.70	5.50	5.60	0.040	6.72	
	30.00	33.00	1	3.00	5.50	5.50	5.50	0.040	0.66	
Shivashankar layout 4th main										
	0.00	30.00	1	30.00	3.00	3.10	3.05	0.050	4.53	
	30.00	60.00	1	30.00	3.10	3.10	3.10	0.050	4.60	
	60.00	90.00	1	30.00	3.10	3.00	3.05	0.050	4.53	
	90.00	120.00	1	30.00	3.00	3.00	3.00	0.050	4.46	
	120.00	150.00	1	30.00	3.10	3.00	3.05	0.050	4.53	
	150.00	170.00	1	20.00	3.00	3.00	3.00	0.050	3.00	
Total Qty Work Done									1306.59	Cum
Qty Payable in this bill									1306.59	Cum
Qty Paid in 1st Bill									444.11	Cum
Total Qty									1750.69	Cum
Qty Payable in 2nd Bill									1306.59	Cum

Contractor Representative

Consultant Representative

Asst Engineer

Asst. Executive Engineer

ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
ಪ್ರಾ.ಪಂ.ಸಿ., ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:	E1								
Item Name:	Providing and laying reinforced cement concrete pipe NP3 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all materials, labour, curing, including cost of materials, labour, HOM complete as per specifications. Specifications. No. KSRB 1000, 2300 MOST Specification No.1000 / 2300 (For 450mm dia).								
Measurement recorded on:									
SLNO	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
	Sri Krishna Garden								
	0.00	24.50	1	24.50				24.50	
	Palanahalli 25th cross road								
	0.00	7.00	1	7.00				7.00	
Total Qty Work Done								31.50	mts
Qty Payable in this bill								31.50	mts

Contractor Representative



Consultant Representative

Asst. Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ದೃಢೀಕರಣಸಮಿತಿಯ ಉಪ ನಿರ್ದೇಶಕರು

Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹದ್ಬರಹದ ಸಮಿತಿಯ ಉಪ ನಿರ್ದೇಶಕರು
ಬಿ.ಬಿ.ಎಂ.ಸಿ., ಬೆಂಗಳೂರು-24

Name of Work:Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

MEASUREMENT SHEETS

"SECOND AND FINAL BILL"

BRUHAT BANGALORE MAHANAGARA PALIKE									
Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, Sri Krishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05									
Measurement Sheet									
Second and Final Bill									
Item No:	2								
Item Name:	KSRRB300 - Excavation for road, drains-and similar works ,KSRRB300-1 : Earthwork excavation by manual means in ordinary soil involving as average horizontal throw upto 2 mters and an average lifts upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per								
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark		(m)	(m)	(m)				
Vide Premeasurement Page no. 01						281.48			
Upto 125%						264.80	Cum	217.00	57461.38
Above 125%						16.69	Cum	217.00	3620.65
						16.68			3619.56
Item No:	4								
Item Name:	KSRB M2100-10 : Providing and laying plain cement concrete of Mix 1:3:6 with OPC @ 220kgs,with crushed 40mm and down size graded granite mental coarse aggregate @ 0.89 cum and fine aggregate @ 0.46 cum, in foundation mechanically mixed , placed in foundation and compacted by vibration including curing for 14 days including cost of all								
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark		(m)	(m)	(m)				
Vide Premeasurement Page no. 02						6.51			37054.92
Qty Payable in this bill						6.51	Cum	5692.00	37037.84
Item No:	5								
Item Name:	KSRB 5.2-3: Providing and constructing granite / trap / baslt size stone masonry in foundation with cement mortar, stone hammered dressed in course not less then 20 cms high, bond stones at 2m, apart in each course including cost materials, labour, curing complete as per specifications.								
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark		(m)	(m)	(m)				
Vide Premeasurement Page no. 03						16.38			83767.32
Qty Payable in this bill						16.38	Cum	5114.00	83785.73
Item No:	6								
Item Name:	KSRB 4-1.6: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC at 240kgs, with 20mm and down size granite metal coarse aggregates at 0.878 cum and fine aggregates at 0.53cum machine mixed, concrete laid in layers not exceeding 15cms. thick, well compacted, in foundations, plinth and cills, including cost of all								
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark		(m)	(m)	(m)				
Vide Premeasurement Page no. 04						4.88			29648.92
Qty Payable in this bill						4.88	Cum	6034.00	29447.43

Contractor Representative

Consultant Representative

Asst Engineer

Asst. Executive Engineer

1905/20
 ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಮ.ಮ.ಸ.ಸ. ವಿಭಾಗ-14

BRUHAT BANGALORE MAHANAGARA PALIKE											
Name of Work:Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, Sri Krishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05											
Measurement Sheet											
Second and Final Bill											
Item No:	10										
Item Name:	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavation of 0.9cum bucket capacity including cutting and loading tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross section , and transportating to the embankment location to a lead of 1 km and complete as per										
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT		
	Land Mark		(m)	(m)	(m)						
Vide Premeasurement Page no. 05						3920.74			.40		
Qty Payable in this bill						3920.74	Cum	60.00	235244.52		
Item No:	11										
Item Name:	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC , Carriage of mixed materials to work site, spreading in uniform layers with motor grader on prepared surface and										
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT		
	Land Mark		(m)	(m)	(m)						
Vide Premeasurement Page no. 07						1320.83			2767138.85		
Qty Payable in this bill						1320.83	Cum	2095.00	2767144.72		
Item No:	12										
Item Name:	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the										
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT		
	Land Mark		(m)	(m)	(m)						
Vide Premeasurement Page no. 09						2342.30			4921172.30		
Qty Payable in this bill						2342.30	Cum	2101.00	4921178.08		
Item No:	13										
Item Name:	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications with all lead and lift and as per the direction of										
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT		
	Land Mark		(m)	(m)	(m)						
Vide Premeasurement Page no. 11						26188.38					
Qty Payable in this bill						26188.38	Sqm	30.00	785651.40		
Item No:	14										

[Handwritten signature]

[Handwritten signature]
 ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಮುಖ್ಯಮಂತ್ರಿ ಕಛೇರಿ
 ಬಿ.ಬಿ.ಎಂ. ರಸ್ತೆ, ಬೆಂಗಳೂರು-24

SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT	
	Land Mark		(m)	(m)	(m)					
Item Name:	KSRRB 500-2 : Cleaning the existing black topped surfce with brooms, soft brushes and finally dusting with old gunny bags and /or compressed air to receive bituminous treatment including cost of material, labour, HOM curing, complete as per specificatioons.(P.No158.1, I.No-21.12,KPWD SR2018-19)									
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT	
	Land Mark		(m)	(m)	(m)					
Vide Premeasurement Page no. 16						4862.83				
Qty Payable in this bill						4862.83	Sqm	6.00	29176.98	
Item No:	15									
Item Name:	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per									
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT	
	Land Mark		(m)	(m)	(m)					
Vide Premeasurement Page no. 21						31051.21				
Qty Payable in this bill						31051.21	Sqm	13.00	403665.73	
Item No:	16									
Item Name:	KSRRB M500-17. Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve									
SLNO	CHAINAGE	NO	L	B	D	QTY	REMARKS	RATE	AMOUNT	
	Land Mark		(m)	(m)	(m)					
Vide Premeasurement Page no. 26						1306.59				
Qty Payable in this bill						1306.59	Cum	6926.00	9049373.08 9049409.44	

Contractor Representative

Consultant Representative

Asst Engineer

Asst. Executive Engineer

22.00.24, 20/10/24-24

Name of Work:Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Second and Final Bill

Item
No:

8

Item
Name:

Providing and Fixing RCC pre cast covering Slab of 100mm thick for drains in cement concrete M25 using graded granite jelly 20mm and down size with steel reinforcement , including form work, lift charges, curing and concrete finished surfaces on both side etc.,

Measurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	6th A Main Road, 1st Cross Rd											
	RHS From Main Rd											
	10.00	29.50	1	19.50	0.90				17.55			
	2nd Cross Rd											
	LHS From Main Rd											
	30.00	32.60	1	2.60	0.90				2.34			
	RHS From End											
	0.00	19.40	1	19.40	0.90				17.46			
	Cross Road 05											
	LHS From 8th Main Rd											
	29.00	59.00	1	30.00	0.90				27.00			
	103.20	132.30	1	29.10	0.90				26.19			
	RHS From End											
	0.00	12.30	1	12.30	0.90				11.07			
	33.60	59.10	1	25.50	0.90				22.95			
	72.00	73.80	1	1.80	0.90				1.62			
	6th B Main Road											
	LHS From Main Rd											
	30.00	39.90	1	9.90	0.90				8.91			
	46.70	61.50	1	14.80	0.90				13.32			
	RHS From End											
	72.20	81.10	1	8.90	0.90				8.01			
	90.90	109.30	1	18.40	0.90				16.56			
	kattigenahalli 3rd main cross road 3											
	60.00	80.00	1	20.00	0.90				18.00			
	96.50	116.40	1	19.90	0.90				17.91			
	151.80	169.50	1	17.70	0.90				15.93			
	Saptha giri layout cross road 3 RHS											
	10.00	23.50	1	13.50	0.90				12.15			
	Saptha giri layout cross road 3 LHS											
	28.00	55.00	1	27.00	0.90				24.30			
	Saptha giri layout cross road 1 LHS											
	12.00	24.00	1	10.00	0.90				9.00			
	46.00	59.00	1	13.00	0.90				11.70			
	Saptha giri layout cross road 1RHS											
	55.00	60.00	1	5.00	0.90				4.50			
	Kuvempu nagar kattigenahalli 2nd main											
	4.50	30.00	1	25.50	0.90				22.95			
	34.00	51.00	1	17.00	0.90				15.30			
	55.70	80.00	1	24.30	0.90				21.87			
	112.00	121.30	1	9.30	0.90				8.37			

ಮಾನ್ಯ ಕಾರ್ಯದರ್ಶಿ
ಜ್ಞಾನಪ್ರಸಾರಣ ಮಂಡಳಿ
ಬಿ.ಬಿ.ಎಂ.ಸಿ., ಬೆಂಗಳೂರು-24

354.96

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	259.50	280.00	1	20.50	0.90				18.45			
	311.80	326.70	1	14.00	0.90				12.60			
Kuvempu nagar kattigenahalli 2nd main												
	25.00	55.00	1	30.00	0.90				27.00			
	121.00	133.00	1	10.00	0.90				9.00			
Kuvempu nagar kattigenahalli 2nd main												
	10.00	30.00	1	20.00	0.90				18.00			
	55.00	66.00	1	11.00	0.90				9.90			
5th Main Road												
LHS From End												
	103.00	115.40	1	12.40	0.90				11.16			
	115.40	135.00	1	19.60	0.90				17.64			
	206.70	232.70	1	26.00	0.90				23.40			
	299.50	326.60	1	19.00	0.90				17.10			
	454.60	484.60	1	30.00	0.90				27.00			
	484.60	544.60	1	30.00	0.90				27.00			
Police training school thanisandra LHS												
	0.00	30.00	1	30.00	0.90				27.00			
	30.00	60.00	1	30.00	0.90				27.00			
	60.00	90.00	1	30.00	0.90				27.00			
	90.00	120.00	1	30.00	0.90				27.00			
	120.00	150.00	1	30.00	0.90				27.00			
	150.00	150.60	1	0.60	0.90				0.54			
	150.60	180.60	1	30.00	0.90				27.00			
	180.60	210.60	1	30.00	0.90				27.00			
	210.60	240.60	1	30.00	0.90				27.00			
	240.60	270.60	1	30.00	0.90				27.00			
	270.60	300.60	1	30.00	0.90				27.00			
	300.60	330.60	1	30.00	0.90				27.00			
	330.60	360.60	1	30.00	0.90				27.00			
	360.60	363.60	1	3.00	0.90				2.70			
Police training school thanisandra RHS												
	0.00	30.00	1	30.00	0.90				27.00			
	30.00	49.20	1	19.20	0.90				17.28			
Total Qty Work Done									944.73	Sqm		
Qty Payable in this bill									944.73	Sqm		
Qty Paid in 1st Bill									3520.88	Sqm		
Total Qty									4465.61	Sqm		
Qty Payable in 2nd Bill									944.73	Sqm	2453.00	2315239.52

943.84

Contractor Representative

Consultant Representative

Asst. Engineer

Asst. Executive Engineer

ಮಹಾನಗರ ಪಾಲಿಕೆ ಕಾರ್ಯಪಾಲಕ ಅಧೀಕ್ಷಕರು
ಬಾಹ್ಯರಾಯನಹಳ್ಳಿ ಉಪ ನಿರ್ದೇಶಕರು
ಅ.ಬಿ.ಎಂ.ಸಿ., ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE												
Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05												
Measurement Sheet												
Second and Final Bill												
Item No:	9											
Item Name:	Providing and Fixing pre cast covering Slab 250mm thick made out of M25 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc ,complete. As per Engineer incharge. (Data Rate)											
Measurement recorded on:												
SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark	(m)		(m)	(m)	(m)	(m)	(m)				
FOR SSM CULVERT												
Sri Krishna Garden Main road RHS												
	0.00	6.20	1	6.20	1.50	1.50	1.50		9.30			
Kattigenahalli 2nd main road												
	0.00	6.90	1	6.90	1.50	1.50	1.50		10.35			
Kattigenahalli 3rd main road												
	0.00	11.00	1	11.00	1.50	1.50	1.50		16.50			
Total Qty Work Done									36.15	Sqm		
Qty Payable in this bill									36.15	Sqm		
Qty Paid in 1st Bill									46.80	Sqm		
Total Qty									82.95	Sqm		
Qty Payable in 2nd Bill									36.15	Sqm	5688.00	205621.20

[Signature]
Contractor Representative

[Signature]
Consultant Representative

[Signature] 26/5/24
Asst Engineer

[Signature] 26/5/24
Asst. Executive Engineer
ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
22.09.24, ಕೆಆರ್‌ಇ-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Nirantha layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No

Measurement Sheet

Second and Final Bill

Item No:

17

Item Name:

Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP- 53-2015.do- using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) with all lead and lift and as per the direction of Engineer in-charge.

Measurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	Palanahalli 25th cross road											
	0.00	30.00	1	30.00	7.50	7.50	7.50	0.040	9.00			
	30.00	50.00	1	20.00	7.50	7.50	7.50	0.040	6.00			
	50.00	80.00	1	30.00	7.50	7.50	7.50	0.040	9.00			
	80.00	110.00	1	30.00	7.50	7.50	7.50	0.040	9.00			
	110.00	122.50	1	12.50	7.50	7.50	7.50	0.040	3.75			
	122.50	152.50	1	30.00	7.50	7.50	7.50	0.040	9.00			
	152.50	159.10	1	6.60	7.50	7.50	7.50	0.040	1.98			
	159.10	165.80	1	6.70	7.50	7.50	7.50	0.040	2.01			
	165.80	174.50	1	8.70	7.50	7.50	7.50	0.040	2.61			
	174.50	190.90	1	16.40	7.50	7.50	7.50	0.040	4.92			
	190.90	199.30	1	8.40	7.50	7.50	7.50	0.040	2.52			
	199.30	229.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	229.30	247.30	1	18.00	7.50	7.50	7.50	0.040	5.40			
	247.30	277.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	277.30	307.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	307.30	337.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	337.30	367.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	367.30	397.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	397.30	427.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	427.30	457.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	457.30	487.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	487.30	517.30	1	30.00	7.50	7.50	7.50	0.040	9.00			
	517.30	536.30	1	19.00	7.50	7.50	7.50	0.040	5.70			
	Bhagath enclave 2nd cross											
	0.00	30.00	1	30.00	7.00	6.60	6.80	0.040	8.16			
	30.00	60.00	1	30.00	6.60	6.40	6.50	0.040	7.80			
	60.00	89.00	1	29.00	6.40	6.30	6.35	0.040	7.37			
	Bindu layout cross road 1											
	0.00	30.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	30.00	60.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	90.00	97.00	1	7.00	6.00	5.10	5.55	0.040	1.55			
	Bindu layout cross road 2											
	0.00	30.00	1	30.00	5.00	5.60	5.30	0.040	6.36			
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.040	6.66			
	60.00	90.00	1	30.00	5.50	5.30	5.40	0.040	6.48			
	90.00	95.50	1	5.50	5.30	5.50	5.40	0.040	1.19			
	Bindu layout cross road 3											
	0.00	30.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	30.00	60.00	1	30.00	6.00	5.80	5.90	0.040	7.08			
	60.00	67.00	1	7.00	5.80	5.30	5.55	0.040	1.55			

243.89

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	Bindu layout cross road A											
	0.00	30.00	1	30.00	4.50	4.50	4.50	0.040	5.40			
	30.00	60.00	1	30.00	4.50	4.50	4.50	0.040	5.40			
	60.00	90.00	1	30.00	4.50	4.50	4.50	0.040	5.40			
	90.00	104.00	1	14.00	4.50	4.50	4.50	0.040	2.52			
	Kattigenahalli main road towards 2nd main road											
	0.00	30.00	1	30.00	6.20	5.30	5.75	0.040	6.90			
	30.00	60.00	1	30.00	5.30	5.55	5.43	0.040	6.51			
	60.00	80.00	1	20.00	5.10	7.10	6.10	0.040	4.88			
	80.00	98.00	1	18.00	9.50	11.00	10.25	0.040	7.38			
	98.00	120.00	1	22.00	11.00	6.40	8.70	0.040	7.66			
	120.00	150.00	1	30.00	5.70	5.30	5.50	0.040	6.60			
	150.00	180.00	1	30.00	5.30	7.50	6.40	0.040	7.68			
	180.00	210.00	1	30.00	7.70	5.50	6.60	0.040	7.92			
	210.00	240.00	1	30.00	5.50	8.80	7.15	0.040	8.58			
	240.00	250.00	1	10.00	8.80	7.20	8.00	0.040	3.20			
	250.00	280.00	1	30.00	7.20	6.60	6.90	0.040	8.28			
	280.00	310.00	1	30.00	6.60	6.00	6.30	0.040	7.56			
	310.00	330.00	1	20.00	6.00	8.20	7.10	0.040	5.68			
	330.00	336.00	1	6.00	8.20	10.00	9.10	0.040	2.18			
	Kattigenahalli 2nd main road											
	0.00	30.00	1	30.00	5.20	4.40	4.80	0.040	5.76			
	30.00	60.00	1	30.00	4.40	4.40	4.40	0.040	5.28			
	60.00	90.00	1	30.00	4.40	4.50	4.45	0.040	5.34			
	90.00	120.00	1	30.00	4.50	4.70	4.60	0.040	5.52			
	120.00	134.00	1	14.00	4.70	5.80	5.25	0.040	2.94			
	134.00	164.00	1	30.00	5.80	6.70	6.25	0.040	7.50			
	164.00	194.00	1	30.00	6.70	6.60	6.65	0.040	7.98			
	194.00	224.00	1	30.00	6.60	6.30	6.45	0.040	7.74			
	224.00	254.00	1	30.00	6.30	6.40	6.35	0.040	7.62			
	254.00	284.00	1	30.00	6.40	6.00	6.20	0.040	7.44			
	284.00	314.00	1	30.00	6.00	7.00	6.50	0.040	7.80			
	314.00	344.00	1	30.00	7.00	6.50	6.75	0.040	8.10			
	344.00	374.00	1	30.00	6.50	6.50	6.50	0.040	7.80			
	374.00	404.00	1	30.00	6.50	7.00	6.75	0.040	8.10			
	404.00	409.40	1	5.40	7.00	7.50	7.25	0.040	1.57			
	Kattigenahalli Cross road 1											
	0.00	30.00	1	30.00	4.00	3.90	3.95	0.040	4.74			
	30.00	60.00	1	30.00	3.90	4.30	4.10	0.040	4.92			
	60.00	90.00	1	30.00	4.30	4.50	4.40	0.040	5.28			
	90.00	120.00	1	30.00	4.50	4.20	4.35	0.040	5.22			
	120.00	124.40	1	4.40	4.20	4.20	4.20	0.040	0.74			
	Kattigenahalli Cross road 2											
	0.00	30.00	1	30.00	4.40	4.60	4.50	0.040	5.40			
	30.00	60.00	1	30.00	4.60	4.30	4.45	0.040	5.34			
	60.00	90.00	1	30.00	4.30	5.30	4.80	0.040	5.76			
	90.00	106.00	1	16.00	5.30	3.10	4.20	0.040	2.69			
	106.00	112.00	1	6.00	3.10	2.90	3.00	0.040	0.72			
	112.00	123.00	1	11.00	2.90	4.40	3.65	0.040	1.61			
	ALFA School road								0.00			
	0.00	30.00	1	30.00	6.30	3.70	5.00	0.040	6.00			
	30.00	30.60	1	0.60	3.70	3.70	3.70	0.040	0.09			
	30.60	32.00	1	1.40								
	32.00	62.00	1	30.00	3.70	5.00	4.35	0.040	5.22			
	62.00	83.00	1	21.00	5.00	5.80	5.40	0.040	4.54			
	83.00	113.00	1	30.00	5.80	5.80	5.80	0.040	6.96			
	113.00	143.00	1	30.00	5.80	5.70	5.75	0.040	6.90			
	143.00	164.00	1	21.00	5.70	4.50	5.10	0.040	4.28			
	ALFA School cross road 1											
	0.00	13.00	1	13.00	5.80	5.80	5.80	0.040	3.02			

285.63

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	ALFA School cross road 2											
	0.00	30.00	1	30.00	5.70	5.70	5.70	0.040	6.84			
	30.00	35.00	1	5.00	5.70	7.30	6.50	0.040	1.30			
	Kattigenahalli TO Palanahalli Road											
	0.00	30.00	1	30.00	9.20	9.00	9.10	0.040	10.92			
	30.00	60.00	1	30.00	9.00	8.90	8.95	0.040	10.74			
	60.00	90.00	1	30.00	8.90	7.90	8.40	0.040	10.08			
	90.00	120.00	1	30.00	7.90	10.00	8.95	0.040	10.74			
	120.00	150.00	1	30.00	10.00	11.50	10.75	0.040	12.90			
	150.00	180.00	1	30.00	11.50	8.70	10.10	0.040	12.12			
	180.00	210.00	1	30.00	8.70	9.60	9.15	0.040	10.98			
	210.00	240.00	1	30.00	9.60	9.60	9.60	0.040	11.52			
	240.00	270.00	1	30.00	9.60	8.30	8.95	0.040	10.74			
	270.00	300.00	1	30.00	8.30	8.70	8.50	0.040	10.20			
	300.00	330.00	1	30.00	8.70	7.80	8.25	0.040	9.90			
	330.00	360.00	1	30.00	7.80	7.80	7.80	0.040	9.36			
	360.00	390.00	1	30.00	7.80	9.60	8.70	0.040	10.44			
	390.00	420.00	1	30.00	9.60	9.30	9.45	0.040	11.34			
	420.00	450.00	1	30.00	9.30	8.60	8.95	0.040	10.74			
	450.00	480.00	1	30.00	8.60	10.30	9.45	0.040	11.34			
	480.00	510.00	1	30.00	10.30	8.70	9.50	0.040	11.40			
	510.00	540.00	1	30.00	8.70	9.70	9.20	0.040	11.04			
	540.00	570.00	1	30.00	9.70	10.70	10.20	0.040	12.24			
	570.00	600.00	1	30.00	10.70	10.00	10.35	0.040	12.42			
	600.00	630.00	1	30.00	10.00	13.00	11.50	0.040	13.80			
	630.00	660.00	1	30.00	13.00	9.50	11.25	0.040	13.50			
	660.00	690.00	1	30.00	9.50	8.50	9.00	0.040	10.80			
	690.00	720.00	1	30.00	8.50	13.20	10.85	0.040	13.02			
	720.00	750.00	1	30.00	13.20	9.20	11.20	0.040	13.44			
	750.00	780.00	1	30.00	9.20	7.60	8.40	0.040	10.08			
	780.00	810.00	1	30.00	7.60	7.50	7.55	0.040	9.06			
	810.00	840.00	1	30.00	7.50	9.50	8.50	0.040	10.20			
	840.00	870.00	1	30.00	9.50	8.40	8.95	0.040	10.74			
	870.00	900.00	1	30.00	8.40	8.00	8.20	0.040	9.84			
	900.00	930.00	1	30.00	8.00	7.70	7.85	0.040	9.42			
	930.00	960.00	1	30.00	7.70	8.30	8.00	0.040	9.60			
	960.00	990.00	1	30.00	8.30	7.50	7.90	0.040	9.48			
	990.00	1020.00	1	30.00	7.50	7.00	7.25	0.040	8.70			
	1020.00	1050.00	1	30.00	7.00	8.20	7.60	0.040	9.12			
	1050.00	1080.00	1	30.00	8.20	10.80	9.50	0.040	11.40			
	1080.00	1110.00	1	30.00	10.80	7.70	9.25	0.040	11.10			
	1110.00	1140.00	1	30.00	7.70	8.40	8.05	0.040	9.66			
	1140.00	1170.00	1	30.00	8.40	7.10	7.75	0.040	9.30			
	1170.00	1200.00	1	30.00	7.10	7.40	7.25	0.040	8.70			
	1200.00	1230.00	1	30.00	7.40	7.10	7.25	0.040	8.70			
	1230.00	1250.00	1	20.00	7.10	6.80	6.95	0.040	5.56			
	1250.00	1280.00	1	30.00	6.80	12.50	9.65	0.040	11.58			
	1280.00	1300.00	1	20.00	12.50	9.60	11.05	0.040	8.84			
	Cross Road A											
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.040	7.86			
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.040	7.50			
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.040	7.56			
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.040	7.56			
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.040	5.20			
	Cross Road B											
	0.00	30.00	1	30.00	6.60	6.50	6.55	0.040	7.86			
	30.00	60.00	1	30.00	6.50	6.00	6.25	0.040	7.50			
	60.00	90.00	1	30.00	6.00	6.00	6.00	0.040	7.20			
	90.00	120.00	1	30.00	6.00	6.00	6.00	0.038	6.84			

SS4-42

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	120.00	150.00	1	30.00	6.30	6.30	6.30	0.040	7.56			
	150.00	180.00	1	30.00	6.30	6.30	6.30	0.040	7.56			
	180.00	200.00	1	20.00	6.30	6.70	6.50	0.039	5.07			
Shivashankar layout 3rd main												
	0.00	30.00	1	30.00	5.00	6.70	5.85	0.040	7.02			
	30.00	60.00	1	30.00	6.70	6.00	6.35	0.040	7.62			
	60.00	90.00	1	30.00	6.00	6.70	6.35	0.040	7.62			
	90.00	120.00	1	30.00	6.70	6.70	6.70	0.040	8.04			
	120.00	150.00	1	30.00	6.70	6.60	6.65	0.040	7.98			
	150.00	171.40	1	21.40	6.60	6.40	6.50	0.040	5.56			
Shivashankar layout 2nd main												
	0.00	30.00	1	30.00	7.00	7.25	7.13	0.040	8.55			
	30.00	60.00	1	30.00	7.25	6.80	7.03	0.040	8.43			
	60.00	90.00	1	30.00	6.80	7.20	7.00	0.040	8.40			
	90.00	120.00	1	30.00	7.20	7.30	7.25	0.040	8.70			
	120.00	150.00	1	30.00	7.30	7.10	7.20	0.040	8.64			
	150.00	171.60	1	21.60	7.10	6.60	6.85	0.040	5.92			
Shivashankar layout cross road												
	0.00	30.00	1	30.00	5.70	5.50	5.60	0.040	6.72			
	30.00	33.00	1	3.00	5.50	5.50	5.50	0.040	0.66			
Shivashankar layout 4th main												
	0.00	30.00	1	30.00	5.00	6.60	5.80	0.040	6.96			
	30.00	60.00	1	30.00	6.60	4.50	5.55	0.040	6.66			
	60.00	90.00	1	30.00	4.50	6.80	5.65	0.040	6.78			
	90.00	120.00	1	30.00	6.80	4.70	5.75	0.040	6.90			
	120.00	150.00	1	30.00	3.10	6.10	4.60	0.040	5.52			
	150.00	170.00	1	20.00	6.10	5.75	5.93	0.040	4.74			
Total Qty Work Done									1241.56	Cum		
Qty Payable in this bill									1241.56	Cum		
Qty Paid in 1st Bill									355.29	Cum		
Total Qty									1596.85	Cum		
Qty Payable in 2nd Bill									1241.56	Cum	8140.00	10106285.38

Contractor Representative

Consultant Representative

Asst. Engineer

Asst. Executive Engineer

ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
ಪ್ರಾ.ಪಂ.ಸಿ. ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet
Second and Final Bill

Item No: **18**

Item Name:

KSRRB M800-13. Road Marking with Hot Applied 'Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications with all lead and lift and as per the direction of Engineer in-charge

Measurement recorded on:

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	Palanahalli 25th cross road edge line											
	0.00	30.00	2	30.00	0.15	0.15	0.15		9.00	CPFC 255/15 18/10/23 21/7/24		
	30.00	50.00	2	20.00	0.15	0.15	0.15		6.00			
	50.00	80.00	2	30.00	0.15	0.15	0.15		9.00			
	80.00	110.00	2	30.00	0.15	0.15	0.15		9.00			
	110.00	122.50	2	12.50	0.15	0.15	0.15		3.75			
	122.50	152.50	2	30.00	0.15	0.15	0.15		9.00			
	152.50	159.10	2	6.60	0.15	0.15	0.15		1.98			
	159.10	165.80	2	6.70	0.15	0.15	0.15		2.01			
	165.80	174.50	2	8.70	0.15	0.15	0.15		2.61			
	174.50	190.90	2	16.40	0.15	0.15	0.15		4.92			
	190.90	199.30	2	8.40	0.15	0.15	0.15		2.52			
	199.30	229.30	2	30.00	0.15	0.15	0.15		9.00			
	229.30	247.30	2	18.00	0.15	0.15	0.15		5.40			
	247.30	277.30	2	30.00	0.15	0.15	0.15		9.00			
	277.30	307.30	2	30.00	0.15	0.15	0.15		9.00			
	307.30	337.30	2	30.00	0.15	0.15	0.15		9.00			
	337.30	367.30	2	30.00	0.15	0.15	0.15		9.00			
	367.30	397.30	2	30.00	0.15	0.15	0.15		9.00			
	397.30	427.30	2	30.00	0.15	0.15	0.15		9.00			
	427.30	457.30	2	30.00	0.15	0.15	0.15		9.00			
	457.30	487.30	2	30.00	0.15	0.15	0.15		9.00			
	487.30	517.30	2	30.00	0.15	0.15	0.15		9.00			
	517.30	536.30	2	19.00	0.15	0.15	0.15		5.70			
	Palanahalli 25th cross road centre line											
	0.00	30.00	0.5	30.00	0.10	0.10	0.10		1.50	CPFC 255/15 18/10/23 21/7/24		
	30.00	50.00	0.5	20.00	0.10	0.10	0.10		1.00			
	50.00	80.00	0.5	30.00	0.10	0.10	0.10		1.50			
	80.00	110.00	0.5	30.00	0.10	0.10	0.10		1.50			
	110.00	122.50	0.5	12.50	0.10	0.10	0.10		0.63			

167.02

[Handwritten signature]

[Handwritten signature]
ಮಾಹಿತಿ ಕಾರ್ಯದರ್ಶಿ ಉಪನಿರ್ದೇಶಕರು
ಬೃಹದ್ಬಾಹ್ಯಾಂಗವು
ಬಿ.ಬಿ.ಎಂ.ಸಿ., ಬೆಂಗಳೂರು-24

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	122.50	152.50	0.5	30.00	0.10	0.10	0.10		1.50			
	152.50	159.10	0.5	6.60	0.10	0.10	0.10		0.33			
	159.10	165.80	0.5	6.70	0.10	0.10	0.10		0.34			
	165.80	174.50	0.5	8.70	0.10	0.10	0.10		0.43			
	174.50	190.90	0.5	16.40	0.10	0.10	0.10		0.82			
	190.90	199.30	0.5	8.40	0.10	0.10	0.10		0.42			
	199.30	229.30	0.5	30.00	0.10	0.10	0.10		1.50			
	229.30	247.30	0.5	18.00	0.10	0.10	0.10		0.90			
	247.30	277.30	0.5	30.00	0.10	0.10	0.10		1.50			
	277.30	307.30	0.5	30.00	0.10	0.10	0.10		1.50			
	307.30	337.30	0.5	30.00	0.10	0.10	0.10		1.50			
	337.30	367.30	0.5	30.00	0.10	0.10	0.10		1.50			
	367.30	397.30	0.5	30.00	0.10	0.10	0.10		1.50			
	397.30	427.30	0.5	30.00	0.10	0.10	0.10		1.50			
	427.30	457.30	0.5	30.00	0.10	0.10	0.10		1.50			
	457.30	487.30	0.5	30.00	0.10	0.10	0.10		1.50			
	487.30	517.30	0.5	30.00	0.10	0.10	0.10		1.50			
	517.30	536.30	0.5	19.00	0.10	0.10	0.10		0.95			
	Bhagath enclave 2nd cross											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	89.00	2	29.00	0.10	0.10	0.10		5.80			
	Bindu layout cross road 1											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	97.00	2	7.00	0.10	0.10	0.10		1.40			
	Bindu layout cross road 2											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	95.50	2	5.50	0.10	0.10	0.10		1.10			
	Bindu layout cross road 3											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	67.00	2	7.00	0.10	0.10	0.10		1.40			
	Bindu layout cross road A											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	104.00	2	14.00	0.10	0.10	0.10		2.80			
	Kattigenahalli main road towards 2nd main road											
	0.00	30.00	2.5	30.00	0.10	0.10	0.10		7.50			
	30.00	60.00	2.5	30.00	0.10	0.10	0.10		7.50			
	60.00	80.00	2.5	20.00	0.10	0.10	0.10		5.00			
	80.00	98.00	2.5	18.00	0.10	0.10	0.10		4.50			
	98.00	120.00	2.5	22.00	0.10	0.10	0.10		5.50			
	120.00	150.00	2.5	30.00	0.10	0.10	0.10		7.50			

148.69

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	150.00	180.00	2.5	30.00	0.10	0.10	0.10		7.50	C&FC 225.00 5/12/2024 ಮುಖ್ಯ ರಸ್ತೆಯಿಂದ ಸುರಕ್ಷಿತವಾಗಿ ದೂರವಿರಬೇಕು 22.00.00. ದಂಗೆ 11/5/24		
	180.00	210.00	2.5	30.00	0.10	0.10	0.10		7.50			
	210.00	240.00	2.5	30.00	0.10	0.10	0.10		7.50			
	240.00	250.00	2.5	10.00	0.10	0.10	0.10		2.50			
	250.00	280.00	2.5	30.00	0.10	0.10	0.10		7.50			
	280.00	310.00	2.5	30.00	0.10	0.10	0.10		7.50			
	310.00	330.00	2.5	20.00	0.10	0.10	0.10		5.00			
	330.00	336.00	2.5	6.00	0.10	0.10	0.10		1.50			
Kattigenahalli 2nd main road												
	0.00	30.00	2.5	30.00	0.10	0.10	0.10		7.50			
	30.00	60.00	2.5	30.00	0.10	0.10	0.10		7.50			
	60.00	90.00	2.5	30.00	0.10	0.10	0.10		7.50			
	90.00	120.00	2.5	30.00	0.10	0.10	0.10		7.50			
	120.00	134.00	2.5	14.00	0.10	0.10	0.10		3.50			
	134.00	164.00	2.5	30.00	0.10	0.10	0.10		7.50			
	164.00	194.00	2.5	30.00	0.10	0.10	0.10		7.50			
	194.00	224.00	2.5	30.00	0.10	0.10	0.10		7.50			
	224.00	254.00	2.5	30.00	0.10	0.10	0.10		7.50			
	254.00	284.00	2.5	30.00	0.10	0.10	0.10		7.50			
	284.00	314.00	2.5	30.00	0.10	0.10	0.10		7.50			
	314.00	344.00	2.5	30.00	0.10	0.10	0.10		7.50			
	344.00	374.00	2.5	30.00	0.10	0.10	0.10		7.50			
	374.00	404.00	2.5	30.00	0.10	0.10	0.10		7.50			
	404.00	409.40	2.5	5.40	0.10	0.10	0.10		1.35			
Kattigenahalli Cross road 1												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00			
	120.00	124.40	2	4.40	0.10	0.10	0.10		0.88			
Kattigenahalli Cross road 2												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	106.00	2	16.00	0.10	0.10	0.10		3.20			
	106.00	112.00	2	6.00	0.10	0.10	0.10		1.20			
	112.00	123.00	2	11.00	0.10	0.10	0.10		2.20			
ALFA School road									0.00			
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	30.60	2	0.60	0.10	0.10	0.10		0.12			
	30.60	32.00	2	1.40						culvert width		
	32.00	62.00	2	30.00	0.10	0.10	0.10		6.00			
	62.00	83.00	2	21.00	0.10	0.10	0.10		4.20			
	83.00	113.00	2	30.00	0.10	0.10	0.10		6.00			
	113.00	143.00	2	30.00	0.10	0.10	0.10		6.00			
	143.00	164.00	2	21.00	0.10	0.10	0.10		4.20			
ALFA School cross road 1												
	0.00	13.00	2	13.00	0.10	0.10	0.10		2.60			

C/F

225/10

6/7/2021

ಮಾನ್ಯ ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
22.00.21, ಬೆಂಗಳೂರು-24

11/15/2021
6/7/21

C/F

225/10

6/7/2021

ಮಾನ್ಯ ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
22.00.21, ಬೆಂಗಳೂರು-24

11/15/2021
6/7/21

culvert width

233.45

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	ALFA School cross road 2											
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	35.00	2	5.00	0.10	0.10	0.10		1.00			
	Kattigenahalli TO Palanahalli Road edge line											
	0.00	30.00	2.0	30.00	0.15	0.15	0.15		9.00			
	30.00	60.00	2.0	30.00	0.15	0.15	0.15		9.00			
	60.00	90.00	2.0	30.00	0.15	0.15	0.15		9.00			
	90.00	120.00	2.0	30.00	0.15	0.15	0.15		9.00			
	120.00	150.00	2.0	30.00	0.15	0.15	0.15		9.00			
	150.00	180.00	2.0	30.00	0.15	0.15	0.15		9.00			
	180.00	210.00	2.0	30.00	0.15	0.15	0.15		9.00			
	210.00	240.00	2.0	30.00	0.15	0.15	0.15		9.00			
	240.00	270.00	2.0	30.00	0.15	0.15	0.15		9.00			
	270.00	300.00	2.0	30.00	0.15	0.15	0.15		9.00			
	300.00	330.00	2.0	30.00	0.15	0.15	0.15		9.00			
	330.00	360.00	2.0	30.00	0.15	0.15	0.15		9.00			
	360.00	390.00	2.0	30.00	0.15	0.15	0.15		9.00			
	390.00	420.00	2.0	30.00	0.15	0.15	0.15		9.00			
	420.00	450.00	2.0	30.00	0.15	0.15	0.15		9.00			
	450.00	480.00	2.0	30.00	0.15	0.15	0.15		9.00			
	480.00	510.00	2.0	30.00	0.15	0.15	0.15		9.00			
	510.00	540.00	2.0	30.00	0.15	0.15	0.15		9.00			
	540.00	570.00	2.0	30.00	0.15	0.15	0.15		9.00			
	570.00	600.00	2.0	30.00	0.15	0.15	0.15		9.00			
	600.00	630.00	2.0	30.00	0.15	0.15	0.15		9.00			
	630.00	660.00	2.0	30.00	0.15	0.15	0.15		9.00			
	660.00	690.00	2.0	30.00	0.15	0.15	0.15		9.00			
	690.00	720.00	2.0	30.00	0.15	0.15	0.15		9.00			
	720.00	750.00	2.0	30.00	0.15	0.15	0.15		9.00			
	750.00	780.00	2.0	30.00	0.15	0.15	0.15		9.00			
	780.00	810.00	2.0	30.00	0.15	0.15	0.15		9.00			
	810.00	840.00	2.0	30.00	0.15	0.15	0.15		9.00			
	840.00	870.00	2.0	30.00	0.15	0.15	0.15		9.00			
	870.00	900.00	2.0	30.00	0.15	0.15	0.15		9.00			
	900.00	930.00	2.0	30.00	0.15	0.15	0.15		9.00			
	930.00	960.00	2.0	30.00	0.15	0.15	0.15		9.00			
	960.00	990.00	2.0	30.00	0.15	0.15	0.15		9.00			
	990.00	1020.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1020.00	1050.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1050.00	1080.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1080.00	1110.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1110.00	1140.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1140.00	1170.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1170.00	1200.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1200.00	1230.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1230.00	1250.00	2.0	20.00	0.15	0.15	0.15		6.00			
	1250.00	1280.00	2.0	30.00	0.15	0.15	0.15		9.00			
	1280.00	1300.00	2.0	20.00	0.15	0.15	0.15		6.00			

397.00

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
Kattigenahalli TO Palanahalli Road centre line												
	0.00	30.00	0.5	30.00	0.10	0.10	0.10		1.50			
	30.00	60.00	0.5	30.00	0.10	0.10	0.10		1.50			
	60.00	90.00	0.5	30.00	0.10	0.10	0.10		1.50			
	90.00	120.00	0.5	30.00	0.10	0.10	0.10		1.50			
	120.00	150.00	0.5	30.00	0.10	0.10	0.10		1.50			
	150.00	180.00	0.5	30.00	0.10	0.10	0.10		1.50			
	180.00	210.00	0.5	30.00	0.10	0.10	0.10		1.50			
	210.00	240.00	0.5	30.00	0.10	0.10	0.10		1.50			
	240.00	270.00	0.5	30.00	0.10	0.10	0.10		1.50			
	270.00	300.00	0.5	30.00	0.10	0.10	0.10		1.50			
	300.00	330.00	0.5	30.00	0.10	0.10	0.10		1.50			
	330.00	360.00	0.5	30.00	0.10	0.10	0.10		1.50			
	360.00	390.00	0.5	30.00	0.10	0.10	0.10		1.50			
	390.00	420.00	0.5	30.00	0.10	0.10	0.10		1.50			
	420.00	450.00	0.5	30.00	0.10	0.10	0.10		1.50			
	450.00	480.00	0.5	30.00	0.10	0.10	0.10		1.50			
	480.00	510.00	0.5	30.00	0.10	0.10	0.10		1.50			
	510.00	540.00	0.5	30.00	0.10	0.10	0.10		1.50			
	540.00	570.00	0.5	30.00	0.10	0.10	0.10		1.50			
	570.00	600.00	0.5	30.00	0.10	0.10	0.10		1.50			
	600.00	630.00	0.5	30.00	0.10	0.10	0.10		1.50			
	630.00	660.00	0.5	30.00	0.10	0.10	0.10		1.50			
	660.00	690.00	0.5	30.00	0.10	0.10	0.10		1.50			
	690.00	720.00	0.5	30.00	0.10	0.10	0.10		1.50			
	720.00	750.00	0.5	30.00	0.10	0.10	0.10		1.50			
	750.00	780.00	0.5	30.00	0.10	0.10	0.10		1.50			
	780.00	810.00	0.5	30.00	0.10	0.10	0.10		1.50			
	810.00	840.00	0.5	30.00	0.10	0.10	0.10		1.50			
	840.00	870.00	0.5	30.00	0.10	0.10	0.10		1.50			
	870.00	900.00	0.5	30.00	0.10	0.10	0.10		1.50			
	900.00	930.00	0.5	30.00	0.10	0.10	0.10		1.50			
	930.00	960.00	0.5	30.00	0.10	0.10	0.10		1.50			
	960.00	990.00	0.5	30.00	0.10	0.10	0.10		1.50			
	990.00	1020.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1020.00	1050.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1050.00	1080.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1080.00	1110.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1110.00	1140.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1140.00	1170.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1170.00	1200.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1200.00	1230.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1230.00	1250.00	0.5	20.00	0.10	0.10	0.10		1.00			
	1250.00	1280.00	0.5	30.00	0.10	0.10	0.10		1.50			
	1280.00	1300.00	0.5	20.00	0.10	0.10	0.10		1.00			
Cross Road A						0.10	0.10	0.10				
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00			
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			

83.00

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS		
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00	C/RC 2025/25 9/7/2024		
	120.00	150.00	2	30.00	0.10	0.10	0.10		6.00			
	150.00	180.00	2	30.00	0.10	0.10	0.10		6.00			
	180.00	200.00	2	20.00	0.10	0.10	0.10		4.00			
Cross Road B												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00	M/S 27/17		
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00			
	120.00	150.00	2	30.00	0.10	0.10	0.10		6.00			
	150.00	180.00	2	30.00	0.10	0.10	0.10		6.00			
	180.00	200.00	2	20.00	0.10	0.10	0.10		4.00			
Shivashankar layout 3rd main												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00	M/S 27/17		
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00			
	120.00	150.00	2	30.00	0.10	0.10	0.10		6.00			
	150.00	171.40	2	21.40	0.10	0.10	0.10		4.28			
Shivashankar layout 2nd main												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00	M/S 27/17		
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00			
	120.00	150.00	2	30.00	0.10	0.10	0.10		6.00			
	150.00	171.60	2	21.60	0.10	0.10	0.10		4.32			
Shivashankar layout cross road												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00	M/S 27/17		
	30.00	33.00	2	3.00	0.10	0.10	0.10		0.60			
Shivashankar layout 4th main												
	0.00	30.00	2	30.00	0.10	0.10	0.10		6.00	M/S 27/17		
	30.00	60.00	2	30.00	0.10	0.10	0.10		6.00			
	60.00	90.00	2	30.00	0.10	0.10	0.10		6.00			
	90.00	120.00	2	30.00	0.10	0.10	0.10		6.00			
	120.00	150.00	2	30.00	0.10	0.10	0.10		6.00			
	150.00	170.00	2	20.00	0.10	0.10	0.10		4.00			
Total Qty Work Done									1200.36	Sqm		
Qty Payable in this bill									1200.36	Sqm		
Qty Paid in 1st Bill									0.00	Sqm		
Total Qty									1200.36	Sqm		
Qty Payable in 2nd Bill									1200.36	Sqm	475.00	570171.00
												570168.63

Contractor Representative

Asst Engineer

Consultant Representative

Asst. Executive Engineers

ಮಾನ್ಯ ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ
ಬೆಂಗಳೂರು ನಗರ ಸರ್ಕಾರ
ಸಿ.ಆರ್.ಎಂ. ವಿಭಾಗ-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

Item No:

19

Item Name:

KSRRB M800-35. Supply and installation of mould shank raised pavement marker made of polycarbonate and ABS (Acrylonitrile Butadiene styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000kg tested in accordance to specifications of category A of MORTH circular no RW/NH/33023/10-97-DO IIIDt.11.06.1997. The height, width and length shall not exceed 50mm, 10mm, and 40mm and with minimum reflective area of 13sqcm on each side and the slope to the base shall be 35 degree. The strength of detachment of the integrated cylinder shank, (of diameter not less than 19mm and height not less than 30mm) from the body is to be a minimum value of 500kg. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufactures

Measurement recorded on:

SLNO	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark			(m)	(m)	(m)	(m)	(m)				
	Kattigenahalli TO Palanahalli Road											
	0.00	30.00	3	30.00					90.00			
	30.00	60.00	3	30.00					90.00			
	60.00	90.00	3	30.00					90.00			
	90.00	120.00	3	30.00					90.00			
	120.00	150.00	3	30.00					90.00			
	150.00	180.00	3	30.00					90.00			
	180.00	210.00	3	30.00					90.00			
	210.00	240.00	3	30.00					90.00			
	240.00	270.00	3	30.00					90.00			
	270.00	300.00	3	30.00					90.00			
	300.00	330.00	3	30.00					90.00			
	330.00	360.00	3	30.00					90.00			
	360.00	390.00	3	30.00					90.00			
	390.00	420.00	3	30.00					90.00			
	420.00	450.00	3	30.00					90.00			
	450.00	480.00	3	30.00					90.00			
	480.00	510.00	3	30.00					90.00			
	510.00	540.00	3	30.00					90.00			
	540.00	570.00	3	30.00					90.00			
	570.00	600.00	3	30.00					90.00			
	600.00	630.00	3	30.00					90.00			
	630.00	660.00	3	30.00					90.00			
	660.00	690.00	3	30.00					90.00			
	690.00	720.00	3	30.00					90.00			
	720.00	750.00	3	30.00					90.00			
	750.00	780.00	3	30.00					90.00			
	780.00	810.00	3	30.00					90.00			
	810.00	840.00	3	30.00					90.00			
	840.00	870.00	3	30.00					90.00			
	870.00	900.00	3	30.00					90.00			
	900.00	930.00	3	30.00					90.00			
	930.00	960.00	3	30.00					90.00			
	960.00	990.00	3	30.00					90.00			
	990.00	1020.00	3	30.00					90.00			

3060.00

Name of Work: Improvements to Roads and Drains at Bhagath Enclave, Kalidasa layout, Chamundeshwari nagara, Babanagar, Srirampura, MCECHS Layout, Palanahalli and Surrounding areas in Ward No.05									
Detailed Measurements									
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
E1	Providing and laying reinforced cement concrete pipe NP3 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all materials, labour, curing, including cost of materials, labour, HOM complete as per specifications.								
	Vide pre-measurement page no. 31					31.50			
	Present Qty					31.50	mts	2873.78	90524.07

Contractor Representative



Consultant Representative

Asst Engineer
ಸಹಾಯಕ ಇಂಜಿನಿಯರರು
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ದೃಢೀಕರಣ ಮತ್ತು ಉಪ ನಿರ್ದೇಶಕರು

Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರರು
ದೃಢೀಕರಣ ಮತ್ತು ಉಪ ನಿರ್ದೇಶಕರು
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

ne of Work:Improvements to Roads and drains works at Kattigenahalli Main and Cross, Sirinagara, thara layout, SriKrishna Garden, Shivashankar layout, Varaha layout, Bindu layout and Surrounding areas in Ward No-05

Measurement Sheet

Second and Final Bill

No:

20

n
e:

supply and fixing of Reteo Reflective Single Arrow Road Name Signboard of size 1600mm*900mm made out of retro reflective sheeting conforming to type XI standards of ASTM D 4956-09 & as per IRC 67-2012 for full back ground of bule colour and white letters and fixed over thick Aluminium Composite Materials sheet having minimum 0.5mm thick Aliminum skin on both sides with back side painted grey colour and fixed over bacj support frames SS angle of 15mm*20mm*1.2mm, supported by 38mm OD stainless steel pipe all round in 304 grade and 2 no of vertical posts of 50mm OD stainless pipe of 202 grade firmly fixed to the ground by means of properly designed foundation of size 450mm*450mm*600mm in 1:1.5:3 ratio cement concrete. complete as per direction of engineer incharge of work clause 6.9 of IRC 67-2012 for type XIretro reflective sheeting from the sheeting manufacture and a certified copy of test reports from an independent test laboratory conforming to clause 6.7 of IRC 67-2012 including outdoor weather exposure report for the retro reflective sheeting offered shall be submitted bythe contractor for technical qualification in the tender with all lead and lift and as

Measurement recorded on:

O	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS	RATE	AMOUNT
	Land Mark		(m)	(m)	(m)	(m)	(m)				
	Sign board	17.00	1.60	0.90				24.48			
Total Qty Work Done								24.48	Nos		
Qty Payable in this bill								24.48	Nos		
Qty Paid in 1st Bill								0.00	Sqm		
Total Qty								24.48	Sqm		
Qty Payable in 2nd Bill								24.48	Sqm		
Qty upto 125%								12.60	Sqm	14799.00	186467.40
Qty Above 125%								11.88	Sqm	14799.00	175812.12
Net Amount											32438375.38
12% GST											3892605.05
Grand total Amount											36330980.42

Contractor Representative

Asst Engineer

Consultant Representative

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ (ಪ್ರಾ.ಪಂ.)

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ


ಬಿ.ಬಿ.ಎಂ. ಕಛೇರಿ-24

ಇಲ್ಲಿಂದ ಬಂದಿ ಲಯೌಟ್‌ಗೆ ಸೇರಿಸಿ
 ಪೂರ್ವ ದಿಕ್ಕಿನಲ್ಲಿ ಸೇರಿಸುವುದು
 ಸುಲಭವಾಗಿದೆ

23/3/2023

BINDHU LAYOUT

[Handwritten signature]



Cross Rd 03
L-67.00m

Cross Rd 02
L-95.50m

Cross Rd 01
L-97.00m

Cross Rd A
L-104.00m

Nakshatra Palace

2nd Cross Rd

Shiridi Sai Baba temple

Shri Dutta Township

SERVE INDIA
MISSION CHURCH

ISKCON Bhakti
Centre Katigenahalli

Bagalur Main Rd BAGALUR MAIN ROAD

Amulya Bar
And Restaurant

Tuscany's Pizzeria

Lifestyle ventures

Elite PG For Gents

SLN Grand

Gracira
Technologies LLP.

Microbi Agrotech Pvt

PS Sports We
& Mens We

D'Ranflex Im

Google

ASPHALT ROAD
FLAGGING COURSE

CLIENT:	BRUHAT BANGALORE MUNICIPALITY	CONSULTANT:-	NEWZEN CONSULTANTS BANGALORE	SAITANTE ENGINEER	ASSISTANT EXECUTIVE ENGINEER	EXECUTIVE ENGINEER	IMPROVEMENTS TO ROADS AND DRAINS WORK AT KATTIGENAHALLI MAIN AND CROSS, SIRINAGARA, NIRANTHARA LAYOUT, SRIKRISHNA GARDEN, SHIVASHANKARA LAYOUT, VARAHA LAYOUT, BINDHU LAYOUT, AND SURROUNDING AREAS IN WARD NO.05	DATE
---------	----------------------------------	--------------	------------------------------	-------------------	------------------------------	--------------------	---	------

#3,10 MAIN 2nd CROSS, NANAJOTHI NAGAR,
JAYNA BHARATHI, BANGALORE-560 056
Ph: 7929231111, E-mail: newzen@gmail.com, www.newzen.com



ಇತ್ತೀಚಿನಲ್ಲಿ ಸರ್ಕಾರದಿಂದ
ಪ್ರಸ್ತುತ ಕಡೆಗೆ ರಸ್ತೆಬದ್ಧೀಕರಣ
ಮಾಡುವುದರಿಂದ ಸುಲಭವಾಗಿ
ಗಾಳಿ ಸಂಚಾರವಾಗುವಂತೆ
ಮಾಡುವುದು

ATTUKAL LAYOUT



CLIENT:	CONSULTANT:-		
BRYJAY BANGALORE MAIN NAGARA PALACE	NEWZEN CONSULTANTS BANGALORE		
#13, 10 MAIN 2nd CROSS, ANANDAPURAM, BANGALORE - 560 002	#13, 10 MAIN 2nd CROSS, ANANDAPURAM, BANGALORE - 560 002		
Phone: 9845323232	Phone: 9845323232		
Email: info@newzen.co	Email: info@newzen.co		
Website: www.newzen.co	Website: www.newzen.co		
Project Engineer	Assistant Executive Engineer	Executive Engineer	Working No.
Improvements to Roads and Drains Work at Kattigenahalli Main and Cross, Sirinagara, Niranthara layout, Srikrishna Garden, Shivashankara layout, Varaha layout, Bindu layout and surrounding areas			
Dwg no:	Date		

Masjid e Tawakal
FLUAGING CENTER

Ayyappa Swamy

Kattigena

SRIDENI MILAYA

Viven Trails

Kattigenahalli Lake

Baba mandira

Muneshwara Temple

Kattigenahalli

Dodamma temple


Kateramma Temple

Sri Channandeshwari Temple

KRFC Church

Sai Meadows

Olive Planet



Bellahalli Main Road

ICICI Bank Bagalur, Bangalore - Branch &

Shiva Temple

Indian Oil

104



2nd Main Rd

3rd A Cross Rd

3rd A Cross Rd

Sky Blue Villa

ಇಲ್ಲಿಂದ ೨೦೦ ಮೀಟರ್
ದೂರದಲ್ಲಿರುವ
ಭಗವತೇಶ್ವರನ
ಮಠವನ್ನು ಸಂಪರ್ಕಿಸಲು
ಕಟ್ಟಿಸಲು ಕಾರ್ಯ
ಕ್ರಮದಲ್ಲಿರುತ್ತದೆ

Sai Meadows

a Temple

2nd Cross Road
L-89.00m

BHAGAT ENCLAVE

VOGO PICK
UP STATION

Sapthagiri PG for GENTS

Kappa Cafe

Whistlerzzz cafe


Sandy's Kitchen

Keerthana Dosa Camp

Reva Parking Lot

Play Ground

Bellahalli Main Road



ASPHALT ROAD
FLAGGING COURSE

CLIENT:

CONSULTANT:-

BRUNAT BANGALORE
MAHARAJA PALACE

NEWZEN CONSULTANTS BANGALORE
#13, 10, MAIN 2nd CROSS, NANAJOTHI NAGAR,
JAYANAGAR, BANGALORE - 560056
PH: 9292320415, E-mail: newzen@rediffmail.com

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Improvements to Roads and Drains Work at Kattigenahalli Main and Cross,
Srinagar, Mirantheera layout, Srikrishna Garden, Shivashankara layout,
Aradhya layout, Bindu layout and surrounding area in Ward No-9

Date

Water Tank

Apartments



Hanuman Temple



Beersheba AG Church



Rotary Orchards
Chaitanya Senior...

Warrior Tower



Palanahalli Lake

Indian Hume
Pipe Co. Ltd



AG CHURCH



My Dream Home



Sri Venkateshwara
Temple



Nataka Bank ATM



Ganpathi Temple



Satellite



Shri Raghavendra
Swamy Matha



GILEAD WORSHIP
CENTER



Google

FLAGGING COURSE

Handwritten text in Kannada script, likely a signature or note.

Handwritten signature in blue ink.

CLIENT:	BRUNAT BANGALORE MAJOR PROJECTS:	CONSULTANT:-	NEWZEN CONSULTANTS BANGALORE	Improvements to Roads and Drains Work at kattigenahalli Main and Cross, Sringagara, Niranthara layout, Srikrishna Garden, Shivashankara layout, Varaha layout Blind Driveway and surrounding area in Ward No.05	Date
	#13,10MAIN 2nd CROSS,NANNAJOTHI NAGAR, N. BH. 11th, B. 12th CROSS, 056, 057, 058, 059, 060, 061, 062, 063, 064, 065, 066, 067, 068, 069, 070, 071, 072, 073, 074, 075, 076, 077, 078, 079, 080, 081, 082, 083, 084, 085, 086, 087, 088, 089, 090, 091, 092, 093, 094, 095, 096, 097, 098, 099, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000	1000			

Shiva Temple
 Indian Oil
 BAGALUR MAIN ROAD
 104

KATTIGEHALLI VILLAGE

SPORTS

1C Cross Rd
 1st Main Rd
 8th Cross Rd

1 B Cross Rd
 2nd Cross Rd

Sri Chamundeshwari Temple
 KREC Church

Dodamma temple

Kattigenahalli Muneswara Temple

Sri Shiradi Sai Baba mandira

Viven Trails Kattigenahalli

Kattigenahalli Lake

Sai Meadows
 Kateramma Temple

Olive Planet

Bellahalli Main Road

REVA University

ವಿಶ್ವವಿದ್ಯಾಲಯ

REVA BUILD

24-06-2024
 ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಕ್ಷಕರು
 ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಬೆಂಗಳೂರು



[Handwritten signature]


SRIDEVI NILAYA

FLAGGING COURSE

CLIENT:	CONSULTANT:-				
BRUHAT BANGALORE MAYANA P CE	NEWZEN CONSULTANTS BANGALORE #13,10,MAIN 2nd CROSS,ANANTYOTHI NAGAR, MAYANA BHARATHI, BANGALORE-560 056 Ph: 9732 1231 E: kuma@newzen.com	Assistant Engineer	Asst. Inte. Ex. Intive Engineer	Executive Engineer	Date

Improvements to Roads and Drains Work at kattigenahalli Main and Cross,
 Sirinagara, Niranthara layout, Srikrishna Garden, Shivasankara layout,
 Varaha layout, Bindu layout and surrounding areas in Ward No-05

SHIVA SHANKAR LAYOUT



ಇಲ್ಲಿಂದ ಕೆಳಗೆ ಬರುವವರಿಗೆ ಮಾತ್ರ ಅನ್ವಯಿಸುತ್ತದೆ
ಇಲ್ಲಿಂದ ಮೇಲೆ ಬರುವವರಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ

FLAGGING COURSE

CLIENT: BRUHAT BANGALORE MAHANAGARA PALIKE	CONSULTANT:- NEWZEN CONSULTANTS BANGALORE #13,10 MAIN 2nd CROSS, JNANAJYOTHI NAGAR, JNANA BHARATHI, BANGALORE-560 056 PH-8792620231 E-mail: kumar.vinoj631@gmail.com	Assitante Engineer Assitante Executive Engineer Executive Engineer	Improvements to Roads and Drains Work at kattigenahalli Main and Cross, Sirinagara, Niranthara layout, Srikrishna Garden, Shivashankara layout, Varaha layout, Bindu layout and surrounding areas in Ward No-05 Dwg no: _____ Date _____ Rev: RO
---	--	---	--